

Project Summary: Providence Road **Activity:** Routine/Preventive Maintenance

Duration: 06/10/19-07/30/19

Narrative Description of Project:

Project improved 2,997 L.F. of drainage system. Grubbed and cleared 560 L.F. of workshelf. Cleaned out 2,337 L.F. of channel. Installed 100 L.F. of channel pipe and rip rap for erosion control.

2019-572 / Providence Rd	Labor	Labor	Equipment	Material	Contractor	Indirect	Total
	Hours	Cost	Cost	Cost	Cost	Labor	Cost
AUDIT / Audit Project	2.0	\$43.58	\$0.00	\$0.00	\$0.00	\$0.00	\$43.58
BKFILL / Back Fill	56.0	\$1227.24	\$427.15	\$80.26	\$0.00	\$594.00	\$2328.65
CCO / Channel - cleaned out	147.0	\$3087.88	\$579.44	\$276.26	\$0.00	\$1599.12	\$5542.70
CPI / Channel Pipe - Installation	123.0	\$3238.48	\$567.95	\$3014.01	\$0.00	\$973.02	\$7,793.45
HAUL / Hauling	134.0	\$3146.95	\$1864.87	\$1893.23	\$0.00	\$938.55	\$7843.60
PRRECON / Project Reconnaissance	15.0	\$309.90	\$19.20	\$6.39	\$0.00	\$193.35	\$528.84
STAGING / Staging Materials/Equipment	65.0	\$1,416.60	\$192.31	\$138.28	\$0.00	\$802.53	\$2,549.72
WSGRB / Workshelf - Grubbed	50.0	\$1,098.62	\$513.81	\$134.46	\$0.00	\$524.04	\$2,270.93
2019-572 / Providence Rd Sub Total	592.0	\$13,569.25	\$4,164.73	\$5,542.89	\$0.00	\$5,624.61	\$28,901.47
Grand Total	592.0	\$13,569.25	\$4,164.73	\$5,542.89	\$0.00	\$5,624.61	\$28,901.47

Before



During



After

(No Picture Available)

