

Beaufort County Public Works Stormwater Infrastructure **Project Summary**

Project Summary: Telfair Subdivision

Sherwood Lane, Telfair Drive, Le Moyne Drive Lucerne Avenue, Ogden Court, Brickyard Hills Court, Brickman Way and Marquis Way

Narrative Description of Project:

Activity: Routine/Preventive Maintenance Duration: 06/12/19-11/22/19


Project improved 7,109 L.F. of drainage system. Removed blockages from flowline. Cleaned out 6,619 L.F. of roadside ditch. Constructed concrete driveway. Replaced (2) driveway pipes. Jetted (13) crossline pipes, (104) driveway pipes and 490 L.F. of channel pipe. Installed (1) driveway pipe and (1) catch basin, rip rap and hydroseeded for erosion control.

2019-574 / Telfair Subdivision	Labor	Labor	Equipment	Material	Contractor	Indirect	Total
	Hours	Cost	Cost	Cost	Cost	Labor	Cost
ASBUILT / Asbuilt - Project	21.0	\$433.86	\$26.88	\$18.00	\$0.00	\$270.69	\$749.43
AUDIT / Audit Project	2.5	\$54.48	\$0.00	\$0.00	\$0.00	\$0.00	\$54.48
CBINS / Catch basin - installed	16.0	\$325.88	\$15.36	\$21.24	\$0.00	\$154.68	\$517.16
CCSRT / Concrete construction	39.5	\$1035.73	\$48.63	\$35.03	\$1940.90	\$349.92	\$3,410.20
CLPJT / Crossline Pipe - Jetted	48.0	\$1066.85	\$919.68	\$245.80	\$0.00	\$602.85	\$2835.18
CPJ / Channel Pipe - Jetted	10.0	\$222.80	\$191.60	\$99.00	\$0.00	\$143.40	\$656.80
DLO / Ditch Layout	35.0	\$862.98	\$36.00	\$34.10	\$0.00	\$348.00	\$1,281.07
DPINP / Driveway Pipe - Inspected	6.0	\$133.68	\$114.96	\$48.30	\$0.00	\$86.04	\$382.98
DPINS / Driveway Pipe - Installed	30.0	\$619.80	\$87.94	\$595.41	\$0.00	\$386.70	\$1,689.85
DPJT / Driveway Pipe - Jetted	230	\$5,124.40	\$4,258.60	\$1,014.90	\$0.00	\$3,298.20	\$13,696.10
DPRPL / Driveway Pipe - Replaced	50	\$1,025.30	\$199.54	\$865.99	\$0.00	\$519.00	\$2,609.83
HAUL / Hauling	300	\$6,786.12	\$4,288.96	\$1,745.99	\$0.00	\$2,220.68	\$15,041.75
HYDR / Hydroseeding	30	\$619.80	\$96.92	\$2,920.41	\$0.00	\$386.70	\$4,023.83
PP / Project Preparation	56	\$1,397.16	\$205.19	\$133.16	\$0.00	\$599.46	\$2,334.97
RB / Remove blockage from flowline	30	\$619.80	\$112.71	\$24.60	\$0.00	\$386.70	\$1,143.81
RSDCL / Roadside Ditch - Cleanout	717	\$15,221.62	\$3,478.48	\$1,453.86	\$0.00	\$8,895.63	\$29,049.59
UTLOC / Utility locates	4.5	\$98.06	\$0.00	\$0.00	\$0.00	\$0.00	\$98.06
2019-574 / Telfair Subdivision Sub Total	1,625.50	\$35,648.30	\$14,081.45	\$9,255.79	\$1,940.90	\$18,648.65	\$79,575.08
Grand Total	1,625.50	\$35,648.30	\$14,081.45	\$9,255.79	\$1,940.90	\$18,648.65	\$79,575.08
Before	During			After			










0 100200 400 600 800 Feet

1 inch = 420 feet

Date Print:02/10/20 File:C:\project summaries map/Telfair Subdivision- Le Moyne Drive Map #1 2019-574





1 inch = 210 feet

300

200


0

50 100

400


Feet

Date Print:02/10/20 File:C:\project summaries map/Telfair Subdivision- Telfair Drive Map #3_2019-574




320 0 40 80 160 240 Feet


Date Print:02/10/20 File:C:\project summaries map/Telfair Subdivision- Sherwood Drive Map#4_2019-574



File:C:\project summaries map/Telfair Subdivision- Ogden Court Map #5_2019-574

0 Feet 1 inch = 130 feet





0 30 60 120 180 240 Feet

1 inch = 170 feet File:C:\project summaries map/Telfair Subdivision- Lucerne Ave, Le Moyne Dr and Marguis Way Map #7 2019-574