



**Beaufort County Public Works**  
**Stormwater Infrastructure**  
*Project Summary*

**Project Summary:** Port Royal Island Bush Hog

**Activity:** Routine/Preventive Maintenance

**Duration:** 11/18/19-05/20/20

**Narrative Description of Project:**

Second Rotation: 11/18/19-05/20/20 Project improved 91,526 L.F. of drainage system. Bush hogged 89,961 L.F. of channel and 1,565 L.F. of workshelf. This project consisted of the following areas: Shell Point Recreation Park (797 L.F.), Marina Boulevard (415 L.F.), Hamrick Drive (228 L.F.), Baynard Road (182 L.F.), LH Nelson Drive (3,598 L.F.), Hale Drive (3,099 L.F.), Cleveland Drive (598 L.F.), St Pauls Church Road (4,249 L.F.), Castle Rock Drop Off Center (184 L.F.), Quarter Horse Road (3,290 L.F.), Pony Avenue (1,790 L.F.), Clydesdale Circle (587 L.F.), Huron Drive (1,143 L.F.), East Coast Marine (1,066 L.F.), Providence Road (3,504 L.F.), Harding Street (287 L.F.), Bostick (556 L.F.), Chesterfield Drive (331 L.F.), Elderberry Drive (362 L.F.), Donaldson Camp Road (374 L.F.), Broad River Boulevard (885 L.F.), Walker Circle (955 L.F.), Castle Rock Fairground (870 L.F.), Leo Green Road (1,575 L.F.), Possum Hill Road (1,535 L.F.), Burton Wells Road (12,938 L.F.), Salem Drive E (1,565 L.F.), Franklin Drive (2,997 L.F.), Arnold Lane (1,973 L.F.), Old Country Drive (1,018 L.F.), Peace Haven Drive (475 L.F.), Mamie Frazier Lane (620 L.F.), Burrage Road (980 L.F.), Powell Drive (411 L.F.), Rosieda Road Ext (5,995 L.F.), Brilliant Lane (744 L.F.), Zehm Lane (10,331 L.F.), Blacksmith Lane (502 L.F.), Hobcaw Drive (2,333 L.F.), Lawson Road (604 L.F.), Schein Loop (3,004 L.F.), Mroz Road (198 L.F.), Ihly Farm Road (4,572 L.F.), Smalls Drive (1,305 L.F.), Mulrain Road (497 L.F.), Smith Road (274 L.F.), Gamecock Way (958 L.F.), Charleston Drive (137 L.F.), Greenleaf Lane (402 L.F.), Moultrie Circle (693 L.F.), Chisholm Hill Road (1,105 L.F.), and Shanklin Road (1,995 L.F.)

**2020-301A / Port Royal Island Bush Hog**

	<b>Labor Hours</b>	<b>Labor Cost</b>	<b>Equipment Cost</b>	<b>Material Cost</b>	<b>Contractor Cost</b>	<b>Indirect Labor</b>	<b>Total Cost</b>
AUDIT / Audit Project	2.0	\$43.58	\$0.00	\$0.00	\$0.00	\$0.00	\$43.58
CBH / Channel- bushhogged	1030.0	\$21,175.92	\$13,116.34	\$1,241.67	\$0.00	\$7,852.25	\$43,386.18
DITCHI / Ditch - Inspection	48.0	\$983.16	\$93.36	\$31.35	\$0.00	\$264.60	\$1,372.47
HAUL / Hauling	2.0	\$45.98	\$69.28	\$14.00	\$0.00	\$0.00	\$129.26
WSBH / Workshelf - Bush Hogged	20.0	\$428.50	\$38.90	\$18.60	\$0.00	\$132.30	\$618.30
2020-301A / Port Royal Island Bush Hog Sub Total	1,102.0	\$22,677.14	\$13,317.88	\$1,305.62	\$0.00	\$8,249.15	\$45,549.79
<b>Grand Total</b>	<b>1,102.0</b>	<b>\$22,677.14</b>	<b>\$13,317.88</b>	<b>\$1,305.62</b>	<b>\$0.00</b>	<b>\$8,249.15</b>	<b>\$45,549.79</b>

**Before**



**During**



**After**

