



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Sea Pines Drive

Activity: Routine/Preventive Maintenance

Duration: 06/01/20-06/11/20

Narrative Description of Project:

Project improved 3,277 L.F. of drainage system. Cleaned out 3,277 L.F. of roadside ditch. Installed (1) driveway pipe. Hydroseeded for erosion control.

2020-046 / Sea Pines Drive

	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	1.0	\$21.79	\$0.00	\$0.00	\$0.00	\$0.00	\$21.79
DPINS / Driveway Pipe - Installed	20.0	\$409.20	\$183.95	\$714.06	\$0.00	\$254.40	\$1,561.61
HAUL / Hauling	104.0	\$2,352.08	\$1,472.64	\$493.62	\$0.00	\$778.68	\$5,097.02
HYDR / Hydroseeding	40.0	\$818.40	\$118.62	\$1,622.72	\$0.00	\$508.80	\$3,068.54
RSDCL / Roadside Ditch - Cleanout	140.0	\$2,868.60	\$779.81	\$211.66	\$0.00	\$1,536.60	\$5,396.67
UC / Utility Coordination	3.5	\$86.45	\$0.00	\$0.00	\$0.00	\$46.31	\$132.76
2020-046 / Sea Pines Drive Project Sub Total	308.5	\$6,556.52	\$2,555.02	\$3,042.06	\$0.00	\$3,124.79	\$15,278.38
Grand Total	308.5	\$6,556.52	\$2555.02	\$3042.06	\$0.00	\$3124.79	\$15,278.38

(No Picture Available)

Project: Sea Pines Drive

Activity: Routine/
Preventive
Maintenance

Project #:
2020-046

Township/SW Dist:
St. Helena Island/8

Completed:
June 2020



Cleaned out 558 L.F. of roadside ditch.

Cleaned out 1,319 L.F. of roadside ditch.

Cleaned out 1,400 L.F. of roadside ditch. Installed (1) driveway pipe. Hydroseeded for erosion control.

Legend	
Drainage Type	
	Access Pipe
	Bleeder Pipe
	Channel Pipe
	Channel
	Stream
	Crossline Pipe
	Driveway Pipe
	Lateral
	Lateral Pipe
	River
	Road Pipe
	Roadside
	Roadside Pipe



1 inch = 330 feet