

Beaufort County Public Works Stormwater Infrastructure

Project Summary

Project Summary: Spanish Wells Road - Pink Sand Lane

Activity: Drainage Improvement **Duration:** 07/08/19-08/19/20

Narrative Description of Project:

Project improved 1,426 L.F. of drainage system. Dropped trees along ditch area and cut stumps low. Removed trees and debris along the ditch line. Bush hogged 860 L.F. of channel. Cleaned out 406 L.F. of channel installed and removed (1) access pipe. Jetted (1) crossline pipe and 160 L.F. of channel pipe. Planted trees.

2021-502 / Spanish Wells Road - Pink Sands	Labor	Labor	Equipment	Material	Contractor	Indirect	Total
	Hours	Cost	Cost	Cost	Cost	Labor	Cost
APINS / Access pipe - installed	32.00	\$646.80	\$108.38	\$517.65	\$0.00	\$301.20	\$1,574.03
APREIN / Access pipe - reinstalled	32.00	\$646.80	\$108.38	\$92.67	\$0.00	\$301.20	\$1,149.05
AUDIT / Audit Project	2.00	\$43.58	\$0.00	\$0.00	\$0.00	\$0.00	\$43.58
CBH / Channel- bushhogged	48.00	\$1,069.56	\$522.04	\$72.52	\$0.00	\$688.32	\$2,352.44
CCO / Channel - cleaned out	156.00	\$4,024.22	\$600.12	\$262.71	\$0.00	\$1,245.06	\$6,132.11
CLPJT / Crossline Pipe - Jetted	12.00	\$274.56	\$229.92	\$43.62	\$0.00	\$178.20	\$726.30
DEBREM / Debris Removal - Jobsite	164.00	\$3,420.28	\$694.36	\$260.15	\$0.00	\$1,228.20	\$5,602.99
HAUL / Hauling	150.00	\$3,305.34	\$2,124.00	\$2,033.51	\$0.00	\$696.12	\$8,158.97
LM / Loading Materials	24.00	\$495.84	\$126.65	\$34.72	\$0.00	\$309.36	\$966.57
NONPRO / Non-Professional Services	0.00	\$0.00	\$0.00	\$0.00	\$5,075.00	\$0.00	\$5,075.00
PT / Plant trees	21.00	\$442.98	\$140.70	\$609.01	\$0.00	\$125.73	\$1,318.42
SC / Sediment Control	64.00	\$1,386.12	\$149.15	\$69.91	\$0.00	\$556.56	\$2,161.74
STAGING / Staging Materials/Equipment	15	\$304.95	\$19.45	\$18.84	\$0.00	\$127.20	\$470.44
STBY / Stand By	16	\$321.12	\$226.56	\$66.78	\$0.00	\$0.00	\$614.46
UTLOC / Utility locates	0.5	\$12.35	\$0.00	\$0.00	\$0.00	\$6.62	\$18.97
WSDR / Workshelf - Dressed	29	\$616.98	\$134.79	\$79.02	\$0.00	\$114.99	\$945.78
2021-502 / Spanish Wells Road - Pink Sands Project Sub Total	765.5	\$17,011.48	\$5,184.50	\$4,161.10	\$5,075.00	\$5,878.75	\$37,310.83
Grand Total	765.5	\$17,011.48	\$5,184.50	\$4,161.10	\$5,075.00	\$5,878.75	\$37,310.83
Before	During				Ending		







