



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: St. Helena Island Bush Hog

Activity: Routine/Preventive Maintenance

Duration: 12/12/19-06/25/20

Narrative Description of Project:

Second Rotation: 12/12/19-06/25/20 Project improved 93,678 L.F. of drainage system. Bush hogged 88,890 L.F. of channel and 4,788 L.F. of roadside ditch. This project consisted of the following areas: Faith Memorial Church (1,781 L.F.), Orange Grove Road (1,826 L.F.), Thompson Estate Circle (1,168 L.F.), James D Washington Road ((396 L.F.), Jack Johnson Drive (1,404 L.F.), Bridgewood Road (1,550 L.F.), Storyteller Road (1,582 L.F.), Sycamore Street (1,438 L.F.), David Green Road (936 L.F.), Capers Island Road (544 L.F.), Scott Ball Field (3,100 L.F.), Candy Johnson Drive (646 L.F.), Scott Hill Road (5,594 L.F.), Peaches Hill Circle (6,352 L.F.), Wiggfall Road (1,000 L.F.), Adam Church (300 L.F.), Cuffy Drop Off Center (700 L.F.), No Man Land Road (800 L.F.), Toomer Road (2,881 L.F.), Tombee Road (1,400 L.F.), Archer Fields Lane (1,600 L.F.), Kelis Lane (6,680 L.F.), Ephraim Road (3,062 L.F.), White Sands Circle (6,036 L.F.), Luther Warren Drive (695 L.F.), Ladson Road (1,250 L.F.), Seaside Road (200 L.F.), Folly Road (2,156 L.F.), Simmons Road (2,830 L.F.), Jehovah Church (1,012 L.F.), Nathan Pope Rope (5,104 L.F.), Langford Road (604 L.F.), Cee Cee Road (1,538 L.F.), Cee Cee Drop Off Center (430 L.F.), Shed Road (1,238 L.F.), Dulamo Road (264 L.F.), Hickory Hill Road (550 L.F.), Bible Camp Road (2,720 L.F.), Tom Fripp Road (960 L.F.), Halifax Drive (5,716 L.F.), Polowana Road (700 L.F.), Highway 21 Dropp Off Center (3,416 L.F.), Freda Lane (1,100 L.F.), James Grant Road (2,716 L.F.), Mattis Drive (1,691 L.F.), Major Road (2,480 L.F.), Warsaw Island Road (1,532 L.F.)

2020-300A / St Helena Bush hog 2020-300A

	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	3.0	\$65.37	\$0.00	\$0.00	\$0.00	\$0.00	\$65.37
CBH / Channel- bushhogged	1397.0	\$31,247.52	\$12,467.97	\$1,860.23	\$0.00	\$18,344.24	\$63,919.95
HAUL / Hauling	18.0	\$417.25	\$554.24	\$86.18	\$0.00	\$32.94	\$1,090.61
RDBH / Roadside ditch - bushhogged	50.0	\$1,114.13	\$522.45	\$85.04	\$0.00	\$717.00	\$2,438.62
2020-300A / St Helena Bush Hog Project Sub Total	1,468.0	\$32,844.27	\$13,544.66	\$2,031.45	\$0.00	\$19,094.18	\$67,514.55
Grand Total	1,468.0	\$32,844.27	\$13,544.66	\$2,031.45	\$0.00	\$19,094.18	\$67,514.55

Before



During



After

