

Beaufort County Public Works Stormwater Infrastructure

Project Summary

Project Summary: Browns Island Road

Activity: Routine/Preventive Maintenance

Duration: 06/07/18-07/10/18

Narrative Description of Project:

Project improved 893 L.F. of drainage system. Cleaned out 398 L.F. of roadside ditch and 495 L.F. of channel. Jetted (1) driveway pipe and (2) crossline pipes.

2018-618 / Browns Island Road	Labor	Labor	Equipment	Material	Contractor	Indirect	Total
	Hours	Cost	Cost	Cost	Cost	Labor	Cost
AUDIT / Audit Project	1.0	\$21.79	\$0.00	\$0.00	\$0.00	\$0.00	\$21.79
CCO / Channel - cleaned out	45.0	\$1,082.40	\$230.99	\$68.56	\$0.00	\$616.35	\$1,998.30
DPJT / Driveway Pipe - Jetted	12.0	\$267.36	\$229.92	\$32.90	\$0.00	\$172.08	\$702.26
HAUL / Hauling	25.0	\$544.75	\$268.80	\$120.23	\$0.00	\$139.78	\$1,073.56
RSDCL / Roadside Ditch - Cleanout	30.0	\$694.95	\$211.52	\$42.61	\$0.00	\$420.10	\$1,369.18
UTLOC / Utility locates	0.5	\$12.35	\$0.00	\$0.00	\$0.00	\$6.62	\$18.97
2018-618 / Browns Island Road Sub Total	113.5	\$2,623.60	\$941.23	\$264.30	\$0.00	\$1,354.92	\$5,184.05
Grand Total	113.5	\$2,623.60	\$941.23	\$264.30	\$0.00	\$1,354.92	\$5,184.05

Before



During



After









