



**Beaufort County  
Public Works  
Stormwater Infrastructure  
Project Summary**

**Project Summary:** Laurel Street East

**Activity:** Routine/Preventive Maintenance

**Narrative Description of Project:**

Project improved 2,509 L.F. of drainage system. Cleaned out 2,509 L.F. of roadside ditch. Jetted (15) driveway pipes.

**Duration:** 3/29/16 - 4/18/16

<b>2016-606 / Laurel Street East</b>	<b>Labor Hours</b>	<b>Labor Cost</b>	<b>Equipment Cost</b>	<b>Material Cost</b>	<b>Contractor Cost</b>	<b>Indirect Labor</b>	<b>Total Cost</b>
AUDIT / Audit Project	0.5	\$11.75	\$0.00	\$0.00	\$0.00	\$6.62	\$18.36
CCO / Channel - cleaned out	40.0	\$893.59	\$248.27	\$35.40	\$0.00	\$533.00	\$1,710.26
DPJT / Driveway Pipe - Jetted	14.0	\$333.70	\$78.12	\$73.82	\$0.00	\$220.33	\$705.97
HAUL / Hauling	47.0	\$1,046.69	\$375.53	\$80.79	\$0.00	\$677.74	\$2,180.75
ONJV / Onsite Job Visit	2.0	\$68.36	\$7.08	\$7.10	\$0.00	\$48.94	\$131.48
RSDCL / Roadside Ditch - Cleanout	130.0	\$2,928.96	\$762.51	\$45.85	\$0.00	\$1,743.40	\$5,480.72
SPSWI / Special Project - SWI	6.0	\$137.28	\$0.00	\$49.04	\$0.00	\$89.10	\$275.42
UTLOC / Utility locates	0.5	\$12.35	\$0.00	\$0.00	\$0.00	\$6.62	\$18.97
<b>2016-606 / Laurel Street East Sub Total</b>	<b>240.0</b>	<b>\$5,432.67</b>	<b>\$1,471.51</b>	<b>\$292.00</b>	<b>\$0.00</b>	<b>\$3,325.74</b>	<b>\$10,521.92</b>
<b>Grand Total</b>	<b>240.0</b>	<b>\$5,432.67</b>	<b>\$1,471.51</b>	<b>\$292.00</b>	<b>\$0.00</b>	<b>\$3,325.74</b>	<b>\$10,521.92</b>

Before



During



After





Project: Laurel Street East

Activity: Routine/ Preventive Maintenance

Project #: 2016-606

Township/SW Dist: Port Royal Island/6

Completed: April 2016

Legend	
Drainage Type	
	Access Pipe
	Bleeder Pipe
	Channel Pipe
	Channel
	Stream
	Crossline Pipe
	Driveway Pipe
	Lateral
	Lateral Pipe
	River
	Road Pipe
	Roadside
	Roadside Pipe



1 inch = 250 feet