

Beaufort County Public Works Stormwater Infrastructure

omwater mmastr

Project Summary

Project Summary: Dean Hall Road

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Duration: 12/20/17 - 2/1817

Project improved 120 L.F. of drainage system. Installed (2) catch basins, (1) crossline pipe and 88 L.F. of roadside pipe.

2017-515 / Dean Hall Road	Labor	Labor	Equipment	Material	Contractor	Indirect	
	Hours	Cost	Cost	Cost	Cost	Labor	Total Cost
APREP / Asphalt Preparation	73.0	\$1,564.63	\$159.76	\$81.40	\$0.00	\$991.29	\$2,797.08
AUDIT / Audit Project	1.0	\$23.49	\$0.00	\$0.00	\$0.00	\$13.23	\$36.72
CLPI / Crossline Pipe - Installation	50.0	\$1,181.90	\$235.11	\$910.27	\$0.00	\$689.50	\$3,016.78
CLPINS / Crossline Pipe - Installed	50.0	\$1,179.30	\$254.74	\$231.07	\$0.00	\$687.40	\$2,352.51
DWR / Dewatered Road	8.0	\$169.04	\$7.20	\$13.65	\$0.00	\$106.60	\$296.49
FFRC / Flowable Fill - Road Cut	15.0	\$348.80	\$18.00	\$12.74	\$0.00	\$226.95	\$606.49
HAUL / Hauling	76.0	\$1,751.77	\$665.34	\$1,203.11	\$0.00	\$1,148.52	\$4,768.74
ONJV / Onsite Job Visit	7.0	\$191.14	\$25.20	\$9.10	\$0.00	\$130.62	\$356.06
PP / Project Preparation	40.0	\$907.78	\$74.94	\$50.68	\$0.00	\$564.80	\$1,598.20
PROFS / Professional Services	0.0	\$0.00	\$0.00	\$0.00	\$788.64	\$0.00	\$788.64
RSPI / Roadside Pipe - Installed	92.0	\$2,120.15	\$512.65	\$1,084.82	\$0.00	\$1,252.86	\$4,970.48
STAGING / Staging Materials/Equipment	30.0	\$668.40	\$21.60	\$13.86	\$0.00	\$417.36	\$1,121.22
UTLOC / Utility locates	1.0	\$24.70	\$0.00	\$0.00	\$0.00	\$13.23	\$37.93
WSDR / Workshelf - Dressed	25.0	\$590.95	\$80.40	\$103.58	\$0.00	\$344.75	\$1,119.68
2017-515 / Dean Hall Road	468.0	\$10,722.05	\$2,054.94	\$3,714.28	\$788.64	\$6,587.11	\$23,867.02
Sub Total							
Grand Total	468.0	\$10.722.05	\$2.054.94	\$3.714.28	\$788.64	\$6.587.11	\$23.867.02







