

Beaufort County Public Works Stormwater Infrastructure

Project Summary

Project Summary: Trask Parkway Channel #2

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Duration: 7/19/16 - 1/23/17

Removed blockages from flowline. Replaced (3) access pipes. Repaired washouts. Installed rip rap for erosion control.

2017-500 / Trask Parkway Channel #2	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
APREM / Access pipe - removed	14.0	\$323.33	\$82.46	\$30.56	\$0.00	\$215.04	\$651.39
APRPL / Access pipe - replaced	88.0	\$1,955.88	\$373.08	\$2,474.06	\$0.00	\$1,217.36	\$6,020.38
AUDIT / Audit Project	0.5	\$11.75	\$0.00	\$0.00	\$0.00	\$6.62	\$18.36
HAUL / Hauling	83.0	\$1,864.65	\$767.56	\$2,097.74	\$0.00	\$1,210.42	\$5,940.37
RB / Remove blockage from flowline	10.0	\$230.95	\$18.00	\$3.96	\$0.00	\$153.60	\$406.51
RPWO / Repaired Washout	70.0	\$1,602.05	\$364.32	\$116.44	\$0.00	\$989.95	\$3,072.76
RRI / Rip Rap - Installed	40.0	\$903.40	\$192.97	\$65.24	\$0.00	\$563.30	\$1,724.91
STAGING / Staging Materials/Equipment	42.0	\$910.26	\$199.48	\$59.40	\$0.00	\$532.60	\$1,701.74
2017-500 / Trask Parkway Channel #2 Sub Total	347.5	\$7,802.27	\$1,997.87	\$4,847.40	\$0.00	\$4,888.88	\$19,536.42
Grand Total	347.5	\$7,802.27	\$1,997.87	\$4,847.40	\$0.00	\$4,888.88	\$19,536.42









