

Beaufort County Public Works Stormwater Infrastructure

Project Summary

Project Summary: Ihly Farms Road Channel #1

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Duration: 3/21/17 - 3/28/17

Project improved 4,645 L.F. of drainage system. Bush hogged 1,182 L.F. channel and 2,480 L.F. of lateral channel.

Cleaned out 723 L.F. of roadside ditch and 430 L.F. of channel. Jetted (4) crossline pipes.

	• •						
2017-542 / Ihly Farms Road Ch #1	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contracto Cost	Indirect Labor	Total Cost
ALIDIT / A. I'r D. '							
AUDIT / Audit Project	0.5	\$11.75	\$0.00	\$0.00	\$0.00	\$6.62	\$18.36
CBH / Channel- bushhogged	40.0	\$883.10	\$95.76	\$11.40	\$0.00	\$561.60	\$1,551.86
HAUL / Hauling	25.0	\$556.75	\$235.50	\$473.83	\$0.00	\$360.50	\$1,626.58
RSDCL / Roadside Ditch - Cleanout	15.0	\$342.25	\$97.07	\$20.90	\$0.00	\$219.75	\$679.97
WSBH / Workshelf - Bush Hogged	30.0	\$672.50	\$168.92	\$104.50	\$0.00	\$429.30	\$1,375.22
WSDR / Workshelf - Dressed	30.0	\$672.50	\$121.89	\$7.16	\$0.00	\$439.50	\$1,241.05
WVEHE / Washing Vehicles/Equipment	38.5	\$851.51	\$36.00	\$15.20	\$0.00	\$543.29	\$1,446.00
2017-542 / Ihly Farms Road Ch #1	179.0	\$3,990.36	\$755.14	\$632.99	\$0.00	\$2,560.55	\$7,939.03
Sub Total							
Grand Total	179.0	\$3,990.36	\$755.14	\$632.99	\$0.00	\$2,560.55	\$7,939.03

(Pictures Not Available)



