

Beaufort County Public Works Stormwater Infrastructure

Project Summary

Project Summary: Leo Green Road Channel #1

Activity: Routine/Preventive Maintenance

Duration: 3/21/17 - 3/28/17

Narrative Description of Project:

Project improved 1,620 L.F. of drainage system. Grubbed and cleared 100 L.F. of workshelf. Bush hogged and cleaned out 1,620 L.F. of channel. Jetted (1) access pipe and (1) crossline pipe.

2017-544 / Leo Green Rd Ch #1	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contracto Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$11.75	\$0.00	\$0.00	\$0.00	\$6.62	\$18.36
CBH / Channel- bushhogged	10.0	\$210.68	\$137.72	\$37.34	\$0.00	\$133.15	\$518.88
CCO / Channel - cleaned out	84.0	\$1,883.00	\$463.99	\$77.61	\$0.00	\$1,202.04	\$3,626.64
CLPJT / Crossline Pipe - Jetted	8.0	\$178.24	\$34.72	\$52.12	\$0.00	\$114.72	\$379.80
HAUL / Hauling	41.0	\$873.57	\$386.22	\$278.59	\$0.00	\$323.27	\$1,861.65
PL / Project Layout	40.0	\$883.10	\$36.00	\$12.96	\$0.00	\$561.60	\$1,493.66
RMTRW / Remove trees - Workshelf	30.0	\$672.50	\$236.41	\$49.92	\$0.00	\$429.30	\$1,388.13
UTLOC / Utility locates	0.5	\$12.35	\$0.00	\$0.00	\$0.00	\$6.62	\$18.97
WSDR / Workshelf - Dressed	25.0	\$540.85	\$132.52	\$230.68	\$0.00	\$336.75	\$1,240.80
WSGRB / Workshelf - Grubbed	20.0	\$461.90	\$150.52	\$28.80	\$0.00	\$307.20	\$948.42
2017-544 / Leo Green Road Ch #1 Sub Total	259.0	\$5,727.93	\$1,578.10	\$768.02	\$0.00	\$3,421.26	\$11,495.31
Grand Total	259.0	\$5,727.93	\$1,578.10	\$768.02	\$0.00	\$3,421.26	\$11,495.31









