



Beaufort County
Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Eustis Landing Road

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Duration: 3/7/17 - 7/26/17

Project improved 1,674 L.F. of drainage system. Bush hogged 632 L.F. of channel. Cleaned out 845 L.F. of roadside ditch and 829 L.F. of channel. Replaced (1) driveway pipe. Installed (1) driveway pipe. Jetted (4) driveway pipes.

2017-538 / Eustis Landing Road	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	1.0	\$23.49	\$0.00	\$0.00	\$0.00	\$13.23	\$36.72
CBH / Channel- bushhogged	15.0	\$331.00	\$222.80	\$33.84	\$0.00	\$143.40	\$731.04
DPINS / Driveway Pipe - Installed	40.0	\$871.10	\$150.52	\$248.82	\$0.00	\$551.40	\$1,821.84
DPJT / Driveway Pipe - Jetted	10.0	\$222.80	\$43.40	\$24.90	\$0.00	\$143.40	\$434.50
DPR / Driveway Pipe - Repaired	6.0	\$137.31	\$30.43	\$12.60	\$0.00	\$89.10	\$269.44
HAUL / Hauling	112.0	\$2,491.22	\$1,055.04	\$1,835.54	\$0.00	\$1,379.86	\$6,761.66
RSDCL / Roadside Ditch - Cleanout	195.0	\$4,264.86	\$1,018.02	\$421.60	\$0.00	\$2,693.55	\$8,398.03
STAGING / Staging Materials/Equipment	15.0	\$336.25	\$18.00	\$7.20	\$0.00	\$214.65	\$576.10
UTLOC / Utility locates	0.5	\$12.35	\$0.00	\$0.00	\$0.00	\$6.62	\$18.97
WSDR / Workshelf - Dressed	15.0	\$336.25	\$75.26	\$9.00	\$0.00	\$219.75	\$640.26
2017-538 / Eustis Landing Road Sub Total	409.5	\$9,026.63	\$2,613.47	\$2,593.49	\$0.00	\$5,454.95	\$19,688.55
 Grand Total	 409.5	 \$9,026.63	 \$2,613.47	 \$2,593.49	 \$0.00	 \$5,454.95	 \$19,688.55

(Pictures Not Available)



Project: Eustis
Landing Road
Map#1

Activity: Routine/
Preventive
Maintenance

Project #:
2017-538

Township/SW Dist:
St Helena Island/8

Completed:
July 2017

Legend

Drainage Type

- Access Pipe
- Bleeder Pipe
- Channel Pipe
- Channel
- Stream
- Crossline Pipe
- Driveway Pipe
- Lateral
- Lateral Pipe
- River
- Road Pipe
- Roadside
- Roadside Pipe

0 60 120 240 360 480
Feet

1 inch = 250 feet

Prepared By: BC Stormwater Management Utility

Date Print: 12/13/17

File: C:\project summaries map\Eustis Landing Road Map#1_2017-538



Project: Eustis
Landing Road
Map#2

Activity: Routine/
Preventive
Maintenance

Project #:
2017-538

Township/SW Dist:
St Helena Island/8

Completed:
July 2017

Legend

Drainage Type

- Access Pipe
- Bleeder Pipe
- Channel Pipe
- Channel
- Stream
- Crossline Pipe
- Driveway Pipe
- Lateral
- Lateral Pipe
- River
- Road Pipe
- Roadside
- Roadside Pipe

0 40 80 160 240 320
Feet

1 inch = 170 feet

Prepared By: BC Stormwater Management Utility

Date Print: 12/13/17

File: C:\project summaries map\Eustis Landing Road Map#2_2017-538