

Beaufort County Stormwater Management Utility Board (SWMU Board)
Meeting Minutes

July 2, 2014 at 2:00 p.m. in Beaufort Industrial Village Building #2 Conference Room

Board Members

Present

Don Smith

Patrick Mitchell

William Bruggeman

Absent

Allyn Schneider

James Fargher

Ex-Officio Members

Present

Andy Kinghorn

Kimberly Jones

Absent

Van Willis

Scott Liggett

Beaufort County Staff

Eric Larson

Eddie Bellamy

Danny Polk

Carolyn Wallace

Visitors

Lamar Taylor, City of Beaufort

Paul Moore, Ward Edwards

Reed Armstrong, Coastal Conservation League

Alan Warren, USCB

1. Meeting called to order – Don Smith

A. Agenda – No quorum to approve the agenda.

B. June 4, 2014 Minutes – No quorum to approve the minutes.

2. Introductions – Completed.

3. Public Comment(s) – None.

4. Reports – (Mr. Larson submitted his written report in advance. [Please see attachment.](#))

A. **Special Presentation** – Mr. Lamar Taylor with the City of Beaufort provided a presentation on the City's stormwater program ([please see attachment](#)), the statue of the Battery Creek project ([please see attachment](#)), and the upcoming Boundary Street project ([please see attachment](#)).

B. Utility Update – Eric Larson

Waters of the United States (U.S.) – The Environmental Protection Agency and the Army Corps of Engineers are proposing revisions to the definition of "Waters of the U.S.". The county is following it closely because it may greatly impact the definition of the Municipal Separate Storm Sewer System (MS4). Open ditches with standing water due to tidal water could become Waters of the U.S. and impact the utility's maintenance and operations. County plans to comment before the comment period ends in October.

Personnel - The utility is currently advertising positions to implement the MS4 program, implement the 811 Utility Locate program and expand the capabilities of the infrastructure crews.

MS4 Update – In the future Mr. Larson will be splitting out this update and providing a separate report on MS4. The county received the notification letter from South Carolina's Department of Health and Environmental Control on June 4th. The county has 180 days to submit a Notice of Intent to be covered by the statewide general permit for MS4.

C. Monitoring Update – Mr. Eric Larson

University of South Carolina, Beaufort Laboratory – The lab has entered into a Memorandum of Understanding with GEL Engineering to provide E. Coli analysis for the Town of Hilton Head Island. Dr. Warren said they analyzed the first set of samples for the town last week.

D. Stormwater Implementation Committee (SWIC) Report – Eric Larson

SWIC Meeting – The committee did not meet last month because of scheduling conflicts.

City of Hardeeville – The city has expressed interest in collaborating with the county and potentially partnering with Beaufort County on stormwater matters. They have been invited to the next SWIC meeting.

E. Stormwater Related Projects – Eric Larson

Golden Dock Concrete Slab Expansion – The application will go before the county planning commission next week. Mr. Larson will be attending and presenting the stormwater review of their site.

F. Upcoming Professional Contracts Report – Eric Larson

US 278 retrofit ponds – All bids exceeded the project budget. We are currently working on estimates in-house to look at ways to accomplish this project given our limited budget. More information will be provided when available.

Request For Proposal for a stormwater consultant to assist with the setup of the MS4 Program - The pre-submittal meeting held on June 25th was well attended and there were a lot of good questions. Statements of Qualifications are due on July 11th.

Okatie West Basin – This is the next large retrofit project on the utility's list. The county has begun discussions with property owners to locate a suitable site for a regional stormwater basin. Discussions are being done in conjunction with the Rural and Critical Lands program looking for sites that could potentially serve both agencies.

G. Regional Coordination - Eric Larson

Drainage issue on H.E. McCracken Circle in Bluffton – The Town of Bluffton and the County are working together to find a solution to the road flooding problem near the school, with preliminary surveying and preliminary design work. They are hoping to find a buildable solution to correct the flooding issues.

Stormwater Public Education and Outreach – The SWIC is partnering to develop the scope of services for a potential educator partner to assist with Public Education and Participation as required by the MS4 permit. Hopefully at their next meeting the scope will be finalized and then it will be shared with potential partners.

H. Financial Report – Copies of the May financials were provided.

I. Maintenance Projects Report – Mr. Bellamy submitted his written report in advance ([Please see attachment](#)). He mentioned the cost is a little high on a few of the projects because there are two new Equipment Operators IIIs in training and it is taking them a little longer to complete the projects.

5. Unfinished Business

6. New Business

Mr. Smith asked Mr. Larson if he would check on the two board seat vacancies that have been vacant for several months to a year. Mr. Kinghorn said they have been two or three board meetings where there has not been a quorum.

7. Public Comment(s)

Mr. Reed Armstrong said the Sea Level Rise committee did a poll ranking of (26) initiatives to address sea level rise and he suggest Mr. Larson share the results. Mr. Larson presented the top ten results and said he would email a copy to the board members ([please see attachment](#)).

8. Next Meeting Agenda – No quorum to approve.

9. Meeting Adjourned.



BEAUFORT COUNTY STORMWATER UTILITY
120 Shanklin Road
Beaufort, South Carolina 29906
Voice (843) 255-2801 Facsimile (843) 255-9478



July 2, 2014

Stormwater Manager's report for the Stormwater Utility Board Meeting

Utility Update

1. Eric Larson and Danny Polk attended a construction sediment pond class in Charleston. The topics were regulatory requirements, state of the art design, and maintenance practices. I thought it was helpful in not only learning what DHEC expects but also gave us some new concepts to implement on future projects.
2. Larson attended a webinar by US EPA Region 4 on the proposed revised definition of the Waters of the United States. I will be following this closely and making comments because the current interpretation of the proposed rule reads that our tidal ditches which become wet almost every day would be considered jurisdictional waters, requiring USCAE and ORCM permitting for routine maintenance, etc.
3. Larson attended the South Carolina Forest Resources Institute training in Columbia. The sessions had a major focus on green infrastructure, with a tie in to forest preservation as a BMP. It was informative and gave me a new perspective on tree / natural resource protection related to site design. I also gained a better knowledge of the use of trees in engineered BMPs.
4. Danny Polk and S. Stanbery attended the quarterly SCASM meeting. They provided a summary memo on the topics and discussion held. Topics were related to data management, TMDL implementation, and construction SWPPP review.
5. The Stormwater Department currently has 5 positions being advertised. Three are crew positions to fill vacancies, one is related to the new 811 Utility Locate program, and one is related to the new MS4 program.

MS4 Update

1. DHEC and MS4 update – We received the notification letter from DHEC on June 4, 2014. We have 180 days to submit a Notice of Intent (NOI) to be covered by the statewide general permit for MS4. It is my intent to use consulting services to assist in preparing this permit application.
2. We are researching MS4 data management software to aid in record keeping and reporting for the new program. We desire to partner with the SWIC to find a solution that fits the needs of the County as well as the Towns and City. We have demonstrated 3 different products to date with plans to review another next month. We are also considering existing systems being used by the County and Towns / City.

Monitoring Update

1. As part of the MS4 training mentioned above, we learned of new expectations by DHEC regarding MS4 monitoring and TMDL implementation for those streams with impairments. I anticipate significant changes in our monitoring program next year.
2. USCB Lab – Alan Warren reported to me that the ICP training is complete. That completes training on all the new equipment. Lab staff have had recent conversations with DHEC concerning the certification process. Dr. Warren stated the communication with DHEC has been helpful and will make the certification process go more smoothly without issues. The lab has also entered into a MOU with GEL Engineering to provide E. Coli analysis for the Town of Hilton Head Island. GEL does not have the micro capability and GEL's previous contractor could only perform qualitative analysis. Both Dr. Warren and I are excited about the chance to provide services to the Town.

Stormwater Implementation Committee (SWIC) report

1. The SWIC did not meet in June. The next meeting is scheduled for July 9.
2. The City of Hardeeville has expressed interest in joining the SWIC and potentially partnering with Beaufort County on stormwater matters.

Stormwater related Projects

1. Proposed Carolina Jellyball processing facility in Lobeco and unloading facility on Golden Dock Road in St. Helena Island – Nothing new to report since last month.
2. US 278 at Kitty's Crossing Overtopping issue – Nothing new to report since last month.
3. Infrastructure crew performed on-going maintenance needs. Nothing significant to report.

Professional Contracts Report

1. US 278 retrofit ponds – Bid were due June 5, 2014. All bids exceeded the project budget. We are currently considering options to complete, partially or in-whole, the project in-house to stay within budget. More information will be provided when available.
2. County Admin. Complex Retrofit Project – We are still in the process of soliciting proposals from interested contractors.
3. Consultant procurement for the Carolina Jellyball application for the Lebeco site is still on hold pending a submittal from the applicant.
4. A RFP for a stormwater consultant to assist with the setup of the MS4 program is currently being advertised. A pre-submittal meeting was held on June 25.
5. Okatie East BMP monitoring – Ongoing. Nothing new to report since last month.
6. Trask Parkway Overtopping study – I have decided to "table" this project at this time. Due to the widening of the road in recent years, it is believed this project has a much lower priority and the problem may have been resolved. Over time we will continue to observe runoff in the area and see if the problem still exists. Funding will be re-allocated to higher priority projects.
7. SC 170 widening and stormwater – Nothing new to report since last month.
8. Okatie West basin – I am beginning the discussions with property owners to locate a suitable site for a regional stormwater basin. Discussions are being done in conjunction with the Rural and Critical Lands program looking for sites that could potentially serve

both agencies. This project could also become part of, or compliment, the SC 170 stormwater project.

Regional Coordination

1. Battery Creek Pond funded by an EPA 319 grant – On going. (Lamar Taylor may report)
2. Stoney Creek watershed plan – On going. According to Kim Jones, the initial site visit for a wetland restoration project within the Stoney Creek sub-basin was conducted on Friday, 6/6/14. ToB is currently working with the consultant team to develop a scope of work under the Master Services Agreement.
3. Salinity Study - On going. Nothing new to report.
4. Sea Level Rise and future planning – On going. Nothing new to report.
5. Drainage issue on H.E. McCracken Circle in Bluffton – The Town of Bluffton Stormwater Department and the County Stormwater Department are working together to find a solution to the road flooding problem near the school. ToB is working on providing BC with wetland mapping, soil borings (for groundwater information), survey data, and pipe sizing for the area. In turn, BC will be supplementing the survey with contours of the proposed basin site, utility location and depth, and providing an engineering study to size pipes, the basin, and verify elevations of existing pipes and ditches.
6. Stormwater Public Education and Outreach – The SWIC is developing a scope of services for a potential educator partner to assist the County with Public Education and Participation as required by the MS4 permit. This scope will be finalized and shared with potential partners this summer or fall in order to “re-start” our educational programs. The work will be cost shared with the Towns and City.

City of Beaufort Public Works Stormwater Activities For 2013 – 2014

July 2, 2014

2013 Projects / Overview

- Battery Creek/ Burton Hill M2 Regional Water Quality Retrofit – 319 Grant Update
- Low-Impact Development (LID) Completed Project
- Low-Impact Development (LID) Proposed Project
- Localized Flooding Retrofit Improvement
- ❖ Stormwater Maintenance
- Stormwater Education
- Boundary Street Reconstruction (LID) Components


FIGURE 5-8: BURTON HILL M2 BMP LOCATION

























Stormwater Maintenance


In older neighborhoods, cleaning is done 3 to 4 times a year.




**Annual Point Pond
Flood Control/Gate Maintenance**



The Point - Pond




Sediment & Erosion Control
Conducted 41 S & E Erosion Inspections




Building Codes and Public Works performed 36 single families and 5 commercial inspections to enforce S & E ordinance and measures.

Community Outreach: Monthly Neighborhood Assoc. meeting to address ongoing stormwater issues



Questions?
This is what it is all about!



SECTION 319

QUARTERLY PROGRESS REPORT FORM

TODAY'S DATE:

CURRENT REPORTING PERIOD:

06/30/14

4/1/2014 - 6/30/2014

Project Title: Burton Hill M2 Regional Water Quality Retrofit

Lead Agency: City of Beaufort


Project ID: 4S FY 2011

PR

3

38

MILESTONE, TIMEFRAME & CURRENT STATUS		PERCENT COMPLETE
Quarterly <i>Current Status:</i> ongoing	Submit progress reports, invoices, MBE/WBE forms and BMP information per scheduled outlined in grant agreement.	38%
30 days after project completion <i>Current Status:</i> Not initiated	Submit final invoice and final technical closeout report to DHEC. Submit Final Budget Report within 45 days of project close.	0%
Months 1 - 2 <i>Current Status:</i> Base survey is completed. Locating additional spot elevations and refining contours.	Project Survey and initial wetland determination completed	90%
Months 2 - 6 <i>Current Status:</i> Proposed wetland impacts will be finalized and submitted for approval within the next quarter.	Wetland verification and permitting	35%
Months 2 - 3 <i>Current Status:</i> Completed	Preliminary Engineering completed	100%
Months 3 - 6 <i>Current Status:</i> Design options and proposed tree removal are being discussed with the Property Owner to gain approval to proceed further with the design.	Final design completed	40%
Months 6 - 10 <i>Current Status:</i> Not initiated. Permitting will begin at the completion of Final Design	Project permitting completed	0%
Months 10 - 11 <i>Current Status:</i> Not initiated.	Construction procurement completed	0%
Months 11 - 14 <i>Current Status:</i> Beaufort County Stormwater is considering options for educational outreach.	Construction completed	0%
Quarterly <i>Current Status:</i> Beaufort County Stormwater is considering options for educational outreach.	Initial educational/outreach webcasts on water quality BMP maintenance, effective BMP selection, effective BMP design, and other topics that will improve BMP designs, installation, and maintenance within the watershed.	0%
Bi-month (every other month) after construction for 12 months <i>Current Status:</i> Not initiated.	Conduct workshops and presentations on project results demonstrating success, benefit of public agency collaboration, and public-private cooperation	0%



BEGIN
PROJECT

170

21

END
PROJECT

CITY OF
BEAUFORT

BOUNDARY ST
PREPARED FOR
BEAUFORT COUNTY
PREPARED BY
THOMAS AND TON ENGINEERING CO.
21701
DATE: SEPTEMBER 9, 2011
N.T.S.



MEMORANDUM

Date: July 2, 2014

To: Stormwater Management Utility Board

From: Eddie Bellamy, Public Works Director

Re: **Maintenance Project Report for July 2014**

1. This report will cover seven major and eight minor or routine projects. The Project Summary Reports are attached.

2. Major Projects:

- A. **Scott Hill Road Channel #1**, completed in April on St. Helena Island, District 8; we cleaned out 6,350 feet of channel and one catch basin and jetted out one access pipe, four crossline pipes and 530 feet of roadside pipe. Total cost of the project was **\$19,989**.
- B. **River's End Subdivision**, completed in April in the Okatie area of Bluffton Township, District 9; we cleaned out 2,276 feet of roadside ditch and jetted out 23 driveway pipes, two crossline pipes, one access pipe, and 1,310 feet of roadside pipe on six different roads. Total cost of the project was **\$25,297**.
- C. **Alumni Road**, completed in April on Lady's Island, District 7; we cleaned out 1,879 feet of roadside ditch and jetted out two access pipes, two crossline pipes, and seven driveway pipes. Total cost of the project was **\$18,067**.
- D. **Pine Grove Road**, completed in May in the Burton area of Port Royal Island, District 6; we extended the existing roadside pipe by 100 feet, filled in the existing ditch, installed rip rap and seeded for erosion control. Total cost of the project was **\$17,006**.
- E. **Queens Road**, completed in May on St. Helena Island, District 8; we Shinn cut and constructed 400 feet of workshelf and channel and grubbed, cleared, and constructed another 110 feet of workshelf and channel. We also installed one bleeder pipe, rip rap and hydroseeded for erosion control. Total cost of the project was **\$31,990**.
- F. **Coursen-Tate Memorial Park**, completed in May on Lady's Island, District 7; we installed 1,140 feet of channel pipe, three catch basins, rip rap and hydroseeded for erosion control. Total cost of the project was **\$57,838**.
- G. **Varsity Street**, completed in May on Lady's island, District 7; we cleaned out 2,507 feet of roadside ditch and jetted three crossline pipes and 16 driveway pipes. Total cost of the project was **\$21,337**.

3. Minor or Routine Projects:

- A. **Trask Parkway Channel #1**, completed in April in the Lobeco area of Sheldon Township, District 5; we cleaned out 2,975 feet of channel and 584 feet of lateral ditch and installed a bleeder pipe.
- B. **Old Distant Island Road Channel**, completed in May on Lady's Island, District 7; we Shinn cut and cleaned out 650 feet of channel and removed blockage from the flapgate.
- C. **Huspah Drive**, completed in May in Sheldon Township, District 5; we installed a driveway pipe.
- D. **Community Bible Church Channel**, completed in May in the Burton area, District 6; we repaired a damaged channel pipe.
- E. **Mulrain Road**, completed in May in the Gray's Hill area, District 6; we cleaned out and repaired one catch basin and cleaned out 525 feet of channel.
- F. **Sanders/St. Helena Post Office Channel**, completed in May in District 8; we installed a catch basin and nine feet of channel pipe.
- G. **Polite Drive**, completed in June in Burton, District 6; we cleaned out 864 feet of roadside ditch and hydroseeded for erosion control.
- H. **Okatie East Retrofit (Rework)**, completed in June in Bluffton Township, District 9; we removed blockage from the flowline and repaired a washout caused by overtopping of the emergency overflow.



Beaufort County
Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Scott Hill Road Channel #1

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Completion: Apr-14

Project improved 6,880 L.F. of drainage system. Cleaned out 6,350 L.F. of channel and (1) catch basin. Jetted (1) access pipe, (4) crossline pipes and 530 L.F. of roadside pipe.

2014-598 / Scott Hill Road Channel #1	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
APJT / Access pipe - jetted	10.0	\$216.28	\$110.80	\$52.36	\$0.00	\$143.40	\$522.84
AUDIT / Audit Project	1.0	\$20.46	\$0.00	\$0.00	\$0.00	\$13.23	\$33.69
CLPJT / Crossline Pipe - Jetted	20.0	\$432.58	\$288.60	\$110.36	\$0.00	\$286.80	\$1,118.34
HAUL / Hauling	84.0	\$1,812.21	\$898.80	\$548.96	\$0.00	\$1,217.43	\$4,477.40
ODCO / Outfall ditch - cleaned out	247.0	\$5,388.67	\$2,099.61	\$651.86	\$0.00	\$3,173.78	\$11,313.91
ONJV / Onsite Job Visit	26.0	\$839.30	\$101.36	\$90.83	\$0.00	\$592.54	\$1,624.03
WSL / Workshelf - Level	20.0	\$420.88	\$119.80	\$94.09	\$0.00	\$264.60	\$899.36
2014-598 / Scott Hill Road Channel #1 Sub Total	408.0	\$9,130.38	\$3,618.97	\$1,548.45	\$0.00	\$5,691.78	\$19,989.58
 Grand Total	 408.0	 \$9,130.38	 \$3,618.97	 \$1,548.45	 \$0.00	 \$5,691.78	 \$19,989.58

Before



During



After



**Project: Scott Hill
Road Channel #1
Map 1**

**Activity: Routine/
Preventive
Maintenance**

**Project #:
2014-598**


**Township: St.
Helena Island**

**Completed:
April 2014**

Legend

TYPE

- River
- Creek/Stream
- River/Creek/Marsh BANK
- Channel (fka Outfall)
- Channel Pipe
- Lateral
- Lateral Pipe
- Roadside
- Roadside Pipe
- Road Pipe
- Crossline Pipe
- Driveway Pipe
- Access Pipe
- Bleeder Pipe



0 150 300 600 900 1,200
Feet

1 inch = 576 feet

Prepared By: BC Stormwater Management Utility

Date Print: 4/29/14

File: C:/sethdata/projects/projectmaps/Scott Hill Rd Ch1 2014-598 Map1



**Project: Scott Hill
Road Channel #1
Map 2**

**Activity: Routine/
Preventive
Maintenance**

**Project #:
2014-598**

**Township: St.
Helena Island**

**Completed:
April 2014**

Legend

TYPE

- River
- Creek/Stream
- River/Creek/Marsh BANK
- Channel (fka Outfall)
- Channel Pipe
- Lateral
- Lateral Pipe
- Roadside
- Roadside Pipe
- Road Pipe
- Crossline Pipe
- Driveway Pipe
- Access Pipe
- Bleeder Pipe


0 20 40 80 120 160
Feet

1 inch = 87 feet

Prepared By: BC Stormwater Management Utility

Date Print: 4/29/14

File: C:/sethdata/projects/projectmaps/Scott Hill Rd Ch1 2014-598 Map2



**Project: Scott Hill
Road Channel #1
Map 4**

**Activity: Vacuum
Truck**

**Project #:
2014-598**















**Township: St.
Helena Island**

**Completed:
April 2014**



Legend

TYPE

-  River
-  Creek/Stream
-  River/Creek/Marsh BANK
-  Channel (fka Outfall)
-  Channel Pipe
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Road Pipe
-  Crossline Pipe
-  Driveway Pipe
-  Access Pipe
-  Bleeder Pipe

0 50 100 200 300 400
Feet

1 inch = 192 feet

Prepared By: BC Stormwater Management Utility

Date Print: 4/29/14

File: C:/sethdata/projects/projectmaps/Scott Hill Rd Ch1 2014-598 Map4

**Project: Scott Hill
Road Channel #1
Map 5**

**Activity: Vacuum
Truck**















**Project #:
2014-598**

**Township: St.
Helena Island**

**Completed:
April 2014**

Legend

TYPE

-  River
-  Creek/Stream
-  River/Creek/Marsh BANK
-  Channel (fka Outfall)
-  Channel Pipe
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Road Pipe
-  Crossline Pipe
-  Driveway Pipe
-  Access Pipe
-  Bleeder Pipe

Jetted (2)
crossline pipes.

0 15 30 60 90 120
Feet

1 inch = 58 feet

Prepared By: BC Stormwater Management Utility

Date Print: 4/29/14

File: C:/sethdata/projects/projectmaps/Scott Hill Rd Ch1 2014-598 Map5



Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Rivers End Subdivision - Rivers End Drive, Parrot Creek Drive, Otter Creek Drive, Edisto Court, Capers Creek Drive and Archers Creek Court

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Completion: Apr-14

Project improved 3,577 L.F. of drainage system. Cleaned out 2,267 L.F. of roadside ditch. Jetted (23) driveway pipes, (2) crossline pipes, (1) access pipe and 1,310 L.F. of roadside pipe.

2014-601 / Rivers End Subdivision	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
DLO / Ditch Layout	20.0	\$422.15	\$18.10	\$12.42	\$0.00	\$277.60	\$730.27
DPJT / Driveway Pipe - Jetted	40.0	\$865.12	\$443.20	\$217.28	\$0.00	\$573.60	\$2,099.20
HAUL / Hauling	86.0	\$1,889.80	\$920.20	\$457.52	\$0.00	\$1,257.66	\$4,525.18
ONJV / Onsite Job Visit	27.0	\$845.76	\$97.74	\$74.42	\$0.00	\$567.09	\$1,585.01
PRRECON / Project Reconnaissance	4.0	\$84.43	\$3.62	\$6.88	\$0.00	\$55.52	\$150.45
RSDCL / Roadside Ditch - Cleanout	200.0	\$4,183.70	\$510.66	\$179.41	\$0.00	\$2,363.30	\$7,237.07
UTLOC / Utility locates	1.0	\$20.46	\$0.00	\$0.00	\$0.00	\$13.23	\$33.69
2014-601 / Rivers End Subdivision Sub Total	378.5	\$8,321.65	\$1,993.52	\$947.93	\$0.00	\$5,114.61	\$16,377.71
 Grand Total	 482.0	 \$11,275.95	 \$2,740.32	 \$2,621.25	 \$1,180.87	 \$7,478.71	 \$25,297.10

Before



During



After



Project: Rivers End Subdivision Map 1

Activity: Routine/
Preventive
Maintenance















Project #:
2014-601

Township:
Bluffton

Completed:
April 2014

Legend

TYPE

-  River
-  Creek/Stream
-  River/Creek/Marsh BANK
-  Channel (fka Outfall)
-  Channel Pipe
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Road Pipe
-  Crossline Pipe
-  Driveway Pipe
-  Access Pipe
-  Bleeder Pipe



0 30 60 120 180 240
Feet

1 inch = 121 feet

Prepared By: BC Stormwater Management Utility

Date Print: 5/20/14

File:C:/sethdata/projects/projectmaps/Rivers End SD 2014-601 Map1

**Project: Rivers
End Subdivision
Map 2**

**Activity: Routine/
Preventive
Maintenance**















**Project #:
2014-601**

**Township:
Bluffton**

**Completed:
April 2014**

Legend

TYPE

-  River
-  Creek/Stream
-  River/Creek/Marsh BANK
-  Channel (fka Outfall)
-  Channel Pipe
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Road Pipe
-  Crossline Pipe
-  Driveway Pipe
-  Access Pipe
-  Bleeder Pipe



0 30 60 120 180 240
Feet

1 inch = 121 feet

Prepared By: BC Stormwater Management Utility

Date Print: 5/15/14

File: C:/sethdata/projects/projectmaps/Rivers End SD 2014-601 Map2


Project: Rivers End Subdivision Map 3

Activity: Vacuum Truck

Project #: 2014-601

Township: Bluffton

Completed: April 2014



Legend

TYPE

- River
- Creek/Stream
- River/Creek/Marsh BANK
- Channel (fka Outfall)
- Channel Pipe
- Lateral
- Lateral Pipe
- Roadside
- Roadside Pipe
- Road Pipe
- Crossline Pipe
- Driveway Pipe
- Access Pipe
- Bleeder Pipe

0 30 60 120 180 240 Feet

1 inch = 121 feet

Prepared By: BC Stormwater Management Utility

Date Print: 5/20/14

File: C:\sethdata\projects\projectmaps\Vac\Rivers End SD 2014-601 Map3



Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Alumni Road

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Completion: Apr-14

Project improved 1,879 L.F. of drainage system. Cleaned out 1,879 L.F. of roadside ditch. Jetted (2) access pipes, (2) crossline pipes and (7) driveway pipes.

2014-614 / Alumni Road	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
DPJT / Driveway Pipe - Jetted	20.0	\$432.56	\$221.60	\$91.90	\$0.00	\$286.80	\$1,032.86
HAUL / Hauling	74.0	\$1,635.87	\$791.80	\$321.30	\$0.00	\$1,060.26	\$3,809.23
ONJV / Onsite Job Visit	13.0	\$442.43	\$47.06	\$55.26	\$0.00	\$327.60	\$872.35
RSDCL / Roadside Ditch - Cleanout	297.0	\$6,188.47	\$1,213.36	\$316.71	\$0.00	\$4,002.33	\$11,720.87
TC / Traffic Control - Jobsite	15.0	\$331.60	\$18.10	\$10.20	\$0.00	\$220.80	\$580.70
UTLOC / Utility locates	1.0	\$20.46	\$0.00	\$0.00	\$0.00	\$13.23	\$33.69
2014-614 / Alumni Road Sub Total	420.5	\$9,061.62	\$2,291.92	\$795.37	\$0.00	\$5,917.63	\$18,066.54
 Grand Total	420.5	\$9,061.62	\$2,291.92	\$795.37	\$0.00	\$5,917.63	\$18,066.54

Before



During



After



Project: Alumni Road Map 1

Activity: Routine/
Preventive
Maintenance

Project #:
2014-625

Township: Lady's
Island

Completed:
May 2014



Legend

TYPE

- River
- Creek/Stream
- River/Creek/Marsh BANK
- Channel (fka Outfall)
- Channel Pipe
- Lateral
- Lateral Pipe
- Roadside
- Roadside Pipe
- Road Pipe
- Crossline Pipe
- Driveway Pipe
- Access Pipe
- Bleeder Pipe

0 70 140 280 420 560
Feet

1 inch = 271 feet

Prepared By: BC Stormwater Management Utility

Date Print: 6/16/14

File:C:/sethdata/projects/projectmaps/Alumni Rd 201-625 Map1

**Project: Alumni
Road Map 2**

**Activity: Vacuum
Truck**

**Project #:
2014-625**

**Township: Lady's
Island**

**Completed:
May 2014**



Legend

TYPE

- River
- Creek/Stream
- River/Creek/Marsh BANK
- Channel (fka Outfall)
- Channel Pipe
- Lateral
- Lateral Pipe
- Roadside
- Roadside Pipe
- Road Pipe
- Crossline Pipe
- Driveway Pipe
- Access Pipe
- Bleeder Pipe

0 70 140 280 420 560
Feet

1 inch = 271 feet

Prepared By: BC Stormwater Management Utility

Date Print: 6/16/14

File: C:/sethdata/projects/projectmaps/Vac/Alumni Rd 201-625 Map2



Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Pine Grove Road

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Completion: May-14

Project improved 100 L.F. of drainage system. Extended 100 L.F. of existing roadside pipe. Installed rip rap, handseeded and hydroseeded for erosion control.

2013-644 / Pine Grove Road	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
HAUL / Hauling	65.0	\$1,439.99	\$695.50	\$1,779.79	\$0.00	\$963.54	\$4,878.82
HYDR / Hydroseeding	79.0	\$1,650.20	\$315.04	\$190.21	\$0.00	\$1,008.36	\$3,163.81
ONJV / Onsite Job Visit	29.0	\$886.47	\$104.98	\$5.82	\$0.00	\$556.88	\$1,554.15
PI / Project Inspection	2.0	\$88.54	\$7.24	\$5.82	\$0.00	\$67.92	\$169.52
PRRECON / Project Reconnaissance	1.0	\$40.23	\$4.02	\$3.10	\$0.00	\$33.96	\$81.31
RB / Remove blockage from flowline	30.0	\$639.08	\$198.29	\$0.00	\$0.00	\$291.75	\$1,129.12
RPWO / Repaired Washout	6.0	\$146.24	\$36.48	\$9.65	\$0.00	\$98.46	\$290.83
RSPI / Roadside Pipe - Installed	70.0	\$1,469.68	\$525.00	\$2,793.92	\$0.00	\$899.70	\$5,688.29
UTLOC / Utility locates	1.0	\$20.46	\$0.00	\$0.00	\$0.00	\$13.23	\$33.69
2013-644 / Pine Grove Road	283.5	\$6,391.12	\$1,886.55	\$4,788.31	\$0.00	\$3,940.42	\$17,006.39
Sub Total							
Grand Total	283.5	\$6,391.12	\$1,886.55	\$4,788.31	\$0.00	\$3,940.42	\$17,006.39

Before



During



After



Project: Pine Grove Road

**Activity: Routine/
Preventive
Maintenance**

**Project #:
2013-644**

**Township: Port
Royal Island**

**Completed:
May 2014**



Legend

TYPE

- River
- Creek/Stream
- River/Creek/Marsh BANK
- Channel (fka Outfall)
- Channel Pipe
- Lateral
- Lateral Pipe
- Roadside
- Roadside Pipe
- Road Pipe
- Crossline Pipe
- Driveway Pipe
- Access Pipe
- Bleeder Pipe

0 45 90 180 270 360
Feet

1 inch = 180 feet

Prepared By: BC Stormwater Management Utility

Date Print: 6/4/14

File: C:/sethdata/projects/projectmaps/Pine Grove Rd 2013-644



Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Queens Road

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Completion: May-14

Project improved 510 L.F. of drainage system. Shinn cut and constructed 400 L.F. of channel and workshelf. Grubbed, cleared and constructed 110 L.F. of workshelf. Installed (1) bleeder pipe, rip rap and hydroseeded for erosion control.

2014-001 / Queens Road	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	1.0	\$20.46	\$0.00	\$0.00	\$0.00	\$13.23	\$33.69
BPINST / Bleeder pipe - Installed	24.0	\$530.56	\$429.92	\$161.57	\$0.00	\$353.28	\$1,475.33
EDO / Equipment Drop Off	35.0	\$783.10	\$209.40	\$26.96	\$0.00	\$401.85	\$1,421.31
HAUL / Hauling	76.5	\$1,678.20	\$818.55	\$1,316.01	\$0.00	\$1,075.01	\$4,887.77
HYDR / Hydroseeding	24.0	\$530.56	\$135.84	\$352.51	\$0.00	\$353.28	\$1,372.19
LM / Loading Materials	48.0	\$1,061.12	\$416.60	\$80.88	\$0.00	\$706.56	\$2,265.16
MEET / Meetings	2.0	\$88.54	\$7.24	\$9.00	\$0.00	\$67.92	\$172.70
ODCON / Outfall ditch - constructed	79.0	\$1,701.20	\$592.90	\$143.43	\$0.00	\$1,061.67	\$3,499.20
OFDI / Outfall Ditch - Inspection	1.0	\$44.27	\$3.62	\$3.00	\$0.00	\$33.96	\$84.85
ONJV / Onsite Job Visit	48.0	\$1,641.28	\$181.80	\$180.00	\$0.00	\$1,175.60	\$3,178.68
PI / Project Inspection	6.0	\$265.62	\$21.72	\$24.00	\$0.00	\$203.76	\$515.10
PL / Project Layout	4.0	\$177.08	\$14.48	\$9.00	\$0.00	\$135.84	\$336.40
PROFS / Professional Services	0.0	\$0.00	\$0.00	\$0.00	\$625.00	\$0.00	\$625.00
RMTRD / Remove trees - Ditch	64.0	\$1,369.60	\$643.46	\$149.97	\$0.00	\$706.56	\$2,869.59
RMTRW / Remove trees - Workshelf	45.8	\$980.37	\$157.18	\$31.48	\$0.00	\$524.52	\$1,693.55
STAGING / Staging Materials	10.0	\$236.12	\$83.76	\$53.92	\$0.00	\$160.74	\$534.54
STBY / Stand By	5.0	\$108.15	\$53.50	\$23.59	\$0.00	\$72.10	\$257.34
WSCON / Workshelf - Constructed	53.0	\$1,163.14	\$429.64	\$81.66	\$0.00	\$589.71	\$2,264.15
WSL / Workshelf - Level	24.0	\$530.56	\$267.52	\$58.98	\$0.00	\$353.28	\$1,210.34
WSSHN / Workshelf - Shinn cut	66.0	\$1,444.38	\$679.35	\$454.05	\$0.00	\$715.32	\$3,293.10
2014-001 / Queens Road	616.3	\$14,354.31	\$5,146.48	\$3,160.00	\$625.00	\$8,704.18	\$31,989.97
Sub Total							
Grand Total	616.3	\$14,354.31	\$5,146.48	\$3,160.00	\$625.00	\$8,704.18	\$31,989.97

Before



During



After



Project: Queens Road

**Activity: Routine/
Preventive
Maintenance**

**Project #:
2014-001**


**Township: St.
Helena Island**

**Completed:
May 2014**

Legend

TYPE

- River
- Creek/Stream
- River/Creek/Marsh BANK
- Channel (fka Outfall)
- Channel Pipe
- Lateral
- Lateral Pipe
- Roadside
- Roadside Pipe
- Road Pipe
- Crossline Pipe
- Driveway Pipe
- Access Pipe
- Bleeder Pipe



0 15 30 60 90 120
Feet

1 inch = 71 feet

Prepared By: BC Stormwater Management Utility

Date Print: 6/17/14

File:C:/sethdata/projects/projectmaps/Queens Rd 2014-001



Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Coursen-Tate Memorial Park

Activity: Drainage Improvement

Narrative Description of Project:

Project improved 1,140 L.F. of drainage system. Installed (3) catch basins, 1,140 L.F. of channel pipe, rip rap and hydroseeded for erosion control.

Completion: May-14

2014-003 / Coursen Tate Memorial Park	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	1.0	\$20.46	\$0.00	\$0.00	\$0.00	\$13.23	\$33.69
BKFILL / Back Fill	25.0	\$540.75	\$262.60	\$143.50	\$0.00	\$360.50	\$1,307.35
HAUL / Hauling	230.3	\$5,154.12	\$2,415.46	\$3,951.59	\$0.00	\$3,339.56	\$14,860.72
HYDR / Hydroseeding	24.0	\$548.94	\$80.76	\$561.57	\$0.00	\$363.78	\$1,555.05
OFPI / Outfall Pipe - Installation	312.0	\$6,898.59	\$1,623.12	\$12,775.13	\$0.00	\$4,531.01	\$25,827.86
ONJV / Onsite Job Visit	42.0	\$1,444.21	\$152.84	\$86.40	\$0.00	\$976.39	\$2,659.84
PI / Project Inspection	17.8	\$367.37	\$10.86	\$12.00	\$0.00	\$249.01	\$639.23
PP / Project Preparation	40.0	\$923.76	\$220.32	\$39.97	\$0.00	\$592.56	\$1,776.61
RMTRW / Remove trees - Workshelf	12.0	\$298.20	\$57.28	\$29.22	\$0.00	\$194.52	\$579.22
RPWO / Repaired Washout	10.0	\$216.30	\$58.20	\$37.07	\$0.00	\$144.20	\$455.77
RRI / Rip Rap - Installed	79.5	\$1,734.67	\$316.00	\$60.77	\$0.00	\$988.49	\$3,099.92
SC / Sediment Control	50.0	\$1,058.10	\$36.20	\$28.46	\$0.00	\$696.00	\$1,818.76
SODW / Sod - Watered	2.0	\$47.96	\$44.32	\$20.72	\$0.00	\$32.94	\$145.94
STAGING / Staging Materials	21.0	\$449.63	\$43.72	\$29.61	\$0.00	\$235.22	\$758.18
WSDR / Workshelf - Dressed	43.5	\$995.37	\$123.92	\$73.94	\$0.00	\$635.30	\$1,828.53
WSL / Workshelf - Level	10.0	\$216.30	\$80.20	\$50.55	\$0.00	\$144.20	\$491.25
2014-003 / Coursen Tate Memorial Park Sub Total	920.0	\$20,914.73	\$5,525.80	\$17,900.50	\$0.00	\$13,496.89	\$57,837.92
Grand Total	920.0	\$20,914.73	\$5,525.80	\$17,900.50	\$0.00	\$13,496.89	\$57,837.92

Before



During



After



Project: Coursen & Tate Memorial Park

Activity: Drainage Improvement

**Project #:
2014-003**

Township: Lady's Island

**Completed:
May 2014**



0 55 110 220 330 440 Feet

1 inch = 208 feet

Prepared By: BC Stormwater Management Utility

Date Print: 6/19/14

File: C:/sethdata/projects/projectmaps/Coursen&Tate Park 2014-003



Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Varsity Street

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Completion: May-14

Project improved 2,507 L.F. of drainage system. Cleaned out 2,507 L.F. of roadside ditch. Jetted (3) crossline pipes and pipes and (16) driveway pipes.

2014-621 / Varsity Street	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
DPJT / Driveway Pipe - Jetted	44.0	\$951.63	\$487.52	\$252.76	\$0.00	\$630.96	\$2,322.87
HAUL / Hauling	68.5	\$1,481.66	\$732.95	\$360.59	\$0.00	\$959.04	\$3,534.24
ONJV / Onsite Job Visit	38.0	\$1,260.71	\$137.56	\$90.00	\$0.00	\$895.93	\$2,384.20
RSDCL / Roadside Ditch - Cleanout	336.0	\$7,058.42	\$976.00	\$338.53	\$0.00	\$4,705.92	\$13,078.87
2014-621 / Varsity Street	487.0	\$10,762.65	\$2,334.03	\$1,041.88	\$0.00	\$7,198.46	\$21,337.02
Sub Total							
 Grand Total	 487.0	 \$10,762.65	 \$2,334.03	 \$1,041.88	 \$0.00	 \$7,198.46	 \$21,337.02

Before



During



After




**Project: Varsity
Street Channel #1
Map 1**

**Activity: Routine/
Preventive
Maintenance**

**Project #:
2014-621**

**Township: Lady's
Island**

**Completed:
May 2014**



0 45 90 180 270 360
Feet

1 inch = 183 feet

Prepared By: BC Stormwater Management Utility

Date Print: 6/16/14

File: C:/sethdata/projects/projectmaps/Varsity St 2014-621 Map1


**Project: Varsity
Street Channel #1
Map 2**

**Activity: Vacuum
Truck**

**Project #:
2014-621**

**Township: Lady's
Island**

**Completed:
May 2014**



Legend

TYPE

- River
- Creek/Stream
- River/Creek/Marsh BANK
- Channel (fka Outfall)
- Channel Pipe
- Lateral
- Lateral Pipe
- Roadside
- Roadside Pipe
- Road Pipe
- Crossline Pipe
- Driveway Pipe
- Access Pipe
- Bleeder Pipe

0 40 80 160 240 320
Feet

1 inch = 154 feet

Prepared By: BC Stormwater Management Utility

Date Print: 6/17/14

File: C:/sethdata/projects/projectmaps//Vac/Varsity St 201-621 Map2



Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Trask Parkway Channel #1

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Completion: Apr-14

Project improved 3,559 L.F. of drainage system. Cleaned out 2,975 L.F. of channel and 584 L.F. of lateral ditch. Installed (1) bleeder pipe.

2014-609 / Trask Parkway Channel #1	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
BPINST / Bleeder pipe - Installed	11.0	\$245.85	\$51.36	\$116.35	\$0.00	\$158.90	\$572.46
HAUL / Hauling	25.5	\$590.34	\$278.20	\$144.02	\$0.00	\$401.54	\$1,414.10
ODCO / Outfall ditch - cleaned out	57.0	\$1,234.25	\$325.07	\$121.41	\$0.00	\$816.60	\$2,497.33
ONJV / Onsite Job Visit	8.0	\$258.76	\$28.96	\$30.70	\$0.00	\$183.28	\$501.70
RB / Remove blockage from flowline	15.0	\$331.60	\$57.86	\$97.32	\$0.00	\$220.80	\$707.58
2014-609 / Trask Parkway Channel #1 Sub Total	117.0	\$2,671.03	\$741.45	\$509.80	\$0.00	\$1,787.72	\$5,710.00
 Grand Total	 117.0	 \$2,671.03	 \$741.45	 \$509.80	 \$0.00	 \$1,787.72	 \$5,710.00

Before



During



After



**Project: Trask
Parkway Channel
#1 Map 1**

**Activity: Routine/
Preventive
Maintenance**

**Project #:
2014-609**

**Township:
Sheldon**

**Completed:
April 2014**

Legend

TYPE

- River
- Creek/Stream
- River/Creek/Marsh BANK
- Channel (fka Outfall)
- Channel Pipe
- Lateral
- Lateral Pipe
- Roadside
- Roadside Pipe
- Road Pipe
- Crossline Pipe
- Driveway Pipe
- Access Pipe
- Bleeder Pipe



0 70 140 280 420 560
Feet

1 inch = 267 feet

Prepared By: BC Stormwater Management Utility

Date Print: 6/16/14

File: C:/sethdata/projects/projectmaps/Trask Pkwy 2014-609 Map1

**Project: Trask
Parkway Channel
#1 Map 2**

**Activity: Routine/
Preventive
Maintenance**















**Project #:
2014-609**

**Township:
Sheldon**

**Completed:
April 2014**

Legend

TYPE

-  River
-  Creek/Stream
-  River/Creek/Marsh BANK
-  Channel (fka Outfall)
-  Channel Pipe
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Road Pipe
-  Crossline Pipe
-  Driveway Pipe
-  Access Pipe
-  Bleeder Pipe

Cleaned out 1,340
LF of channel.

D/W

D/W

OLD DAWSON ACRES

0 70 140 280 420 560
Feet

1 inch = 267 feet

Prepared By: BC Stormwater Management Utility

Date Print: 6/16/14

File: C:/sethdata/projects/projectmaps/Trask Pkwy 2014-609 Map2



Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Old Distant Island Road Channel

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Completion: May-14

Project improved 650 L.F. of drainage system. Removed blockage from flapgate. Shinn cut and cleaned out 650 L.F. of channel.

2014-587 / Old Distant Island Road Channel	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
DLO / Ditch Layout	38.0	\$839.00	\$129.26	\$67.89	\$0.00	\$394.59	\$1,430.74
HAUL / Hauling	20.0	\$432.60	\$214.00	\$161.76	\$0.00	\$288.40	\$1,096.76
LM / Loading Materials	15.0	\$331.62	\$119.96	\$64.03	\$0.00	\$220.80	\$736.41
ODCO / Outfall ditch - cleaned out	48.0	\$1,002.72	\$567.22	\$356.21	\$0.00	\$654.48	\$2,580.63
ONJV / Onsite Job Visit	15.0	\$518.68	\$54.30	\$57.00	\$0.00	\$361.33	\$991.31
PRRECON / Project Reconnaissance	2.0	\$66.36	\$7.24	\$9.00	\$0.00	\$48.94	\$131.54
RB / Remove blockage from flowline	6.0	\$130.80	\$23.87	\$6.37	\$0.00	\$86.70	\$247.74
WSSHN / Workshelf - Shinn cut	26.0	\$578.52	\$310.19	\$155.02	\$0.00	\$386.22	\$1,429.95
2014-587 / Old Distant Island Road Channel Sub Total	170.5	\$3,910.53	\$1,426.04	\$877.28	\$0.00	\$2,448.07	\$8,661.92
 Grand Total	170.5	\$3,910.53	\$1,426.04	\$877.28	\$0.00	\$2,448.07	\$8,661.92

Before



During



After



Project: Old Distant Island Road

Activity: Routine/
Preventive
Maintenance

Project #:
2014-587

Township: Port
Royal Island

Completed:
May 2014

Legend

TYPE

- River
- Creek/Stream
- River/Creek/Marsh BANK
- Channel (fka Outfall)
- Channel Pipe
- Lateral
- Lateral Pipe
- Roadside
- Roadside Pipe
- Road Pipe
- Crossline Pipe
- Driveway Pipe
- Access Pipe
- Bleeder Pipe

Shinn cutt and cleaned
out 650 LF of channel.

Removed blockage
from flapgate.

0 60 120 240 360 480
Feet

1 inch = 229 feet

Prepared By: BC Stormwater Management Utility

Date Print: 6/20/14

File: C:/sethdata/projects/projectmaps/Old Distant Is Rd 2014-587



Beaufort County
Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Huspah Drive

Activity: Routine/Preventive Maintenance

Narrative Description of Project:
Installed (1) driveway pipe.

Completion: May-14

2014-618 / Huspah Drive	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
DPINS / Driveway Pipe - Installed	28.0	\$640.43	\$48.56	\$424.21	\$0.00	\$424.41	\$1,537.61
HAUL / Hauling	10.0	\$216.30	\$107.00	\$76.08	\$0.00	\$144.20	\$543.58
ONJV / Onsite Job Visit	7.0	\$208.88	\$25.34	\$6.00	\$0.00	\$127.61	\$367.83
2014-618 / Huspah Drive	45.5	\$1,075.84	\$180.90	\$506.29	\$0.00	\$702.83	\$2,465.87
Sub Total							
Grand Total	45.5	\$1,075.84	\$180.90	\$506.29	\$0.00	\$702.83	\$2,465.87

Before




During



After







Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Community Bible Church Channel

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Repaired damaged channel pipe.

Completion: May-14

2014-622 / Community Bible Church	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
HAUL / Hauling	1.0	\$21.63	\$10.70	\$6.03	\$0.00	\$12.21	\$50.57
OFPR / Outfall Pipe - Repaired	20.0	\$428.01	\$51.36	\$120.30	\$0.00	\$220.80	\$820.47
ONJV / Onsite Job Visit	10.0	\$362.80	\$36.20	\$42.00	\$0.00	\$257.70	\$698.70
SD / Soft Digging	14.0	\$302.79	\$80.96	\$42.85	\$0.00	\$200.76	\$627.36
WSL / Workshelf - Level	15.0	\$331.60	\$18.10	\$6.74	\$0.00	\$159.75	\$516.19
2014-622 / Community Bible Church Sub Total	60.5	\$1,457.07	\$197.32	\$217.92	\$0.00	\$857.83	\$2,730.14
Grand Total	60.5	\$1,457.07	\$197.32	\$217.92	\$0.00	\$857.83	\$2,730.14

Before



During



After



Project: Community Bible Church Channel

Activity: Routine/ Preventive Maintenance

Project #: 2014-622

Township: Port Royal Island

Completed: May 2014

Legend

TYPE

- River
- Creek/Stream
- River/Creek/Marsh BANK
- Channel (fka Outfall)
- Channel Pipe
- Lateral
- Lateral Pipe
- Roadside
- Roadside Pipe
- Road Pipe
- Crossline Pipe
- Driveway Pipe
- Access Pipe
- Bleeder Pipe



Prepared By: BC Stormwater Management Utility

Date Print: 6/20/14

File: C:/sethdata/projects/projectmaps/Community Bible 2014-622



Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Mulrain Road

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Completion: May-14

Project improved 525 L.F. of drainage system. Cleaned out (1) catch basin and 525 L.F. of channel.
Repaired (1) catch basin.

2014-625 / Mulrain Road	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
CBCO / Catch basin - clean out	6.0	\$129.77	\$66.48	\$34.54	\$0.00	\$86.04	\$316.83
CBREP / Catch basin - repaired	28.0	\$625.56	\$43.44	\$163.13	\$0.00	\$398.04	\$1,230.17
HAUL / Hauling	13.0	\$302.07	\$139.10	\$170.49	\$0.00	\$203.33	\$814.99
ODCO / Outfall ditch - cleaned out	48.0	\$1,115.10	\$300.95	\$81.81	\$0.00	\$723.18	\$2,221.04
ONJV / Onsite Job Visit	7.0	\$212.22	\$25.34	\$21.00	\$0.00	\$133.85	\$392.41
2014-625 / Mulrain Road	102.5	\$2,394.95	\$575.31	\$470.97	\$0.00	\$1,551.06	\$4,992.29
Sub Total							
 Grand Total	 102.5	 \$2,394.95	 \$575.31	 \$470.97	 \$0.00	 \$1,551.06	 \$4,992.29

Before



During



After



Project: Mulrain Road

**Activity: Routine/
Preventive
Maintenance**















**Project #:
2014-625**

**Township: Port
Royal Island**

**Completed:
May 2014**

Legend

TYPE

-  River
-  Creek/Stream
-  River/Creek/Marsh BANK
-  Channel (fka Outfall)
-  Channel Pipe
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Road Pipe
-  Crossline Pipe
-  Driveway Pipe
-  Access Pipe
-  Bleeder Pipe



0 35 70 140 210 280
Feet

1 inch = 141 feet

Prepared By: BC Stormwater Management Utility

Date Print: 6/6/14

File: C:/sethdata/projects/projectmaps/Mulrain Rd 2014-625



Beaufort County
Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Sanders/ St Helena Island Post Office Channel

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Project improved 9 L.F. of drainage system. Installed (1) catch basin, 9 L.F. of channel pipe, rip rap and handseeded for erosion control.

Completion: May-14

2014-629 / Sanders/ St Helena Island Post Office	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
CBINS / Catch basin - installed	32.0	\$729.84	\$177.20	\$359.06	\$0.00	\$459.12	\$1,725.22
HAUL / Hauling	10.0	\$216.30	\$107.00	\$269.54	\$0.00	\$144.20	\$737.04
ONJV / Onsite Job Visit	8.0	\$238.72	\$28.96	\$6.00	\$0.00	\$145.84	\$419.52
PP / Project Preparation	2.0	\$88.54	\$7.24	\$9.00	\$0.00	\$67.92	\$172.70
SC / Sediment Control	40.0	\$923.76	\$137.44	\$54.19	\$0.00	\$592.56	\$1,707.95
2014-629 / Sanders/ St Helena Island Post Office Sub Total	92.5	\$2,207.39	\$457.84	\$697.78	\$0.00	\$1,416.26	\$4,779.27
Grand Total	92.5	\$2,207.39	\$457.84	\$697.78	\$0.00	\$1,416.26	\$4,779.27

Before




During



After







Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Polite Drive

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Completion: Jun-14

Project improved 864 L.F. of drainage system. Cleaned out 864 L.F. of roadside ditch. Hydroseeded for erosion control.

2014-628 / Polite Drive	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
EDO / Equipment Drop Off	4.0	\$91.74	\$21.40	\$6.74	\$0.00	\$62.20	\$182.08
HAUL / Hauling	18.0	\$389.34	\$192.60	\$86.91	\$0.00	\$259.56	\$928.41
HYDR / Hydroseeding	6.0	\$143.88	\$19.68	\$106.40	\$0.00	\$92.74	\$362.70
ONJV / Onsite Job Visit	3.0	\$103.95	\$10.86	\$6.00	\$0.00	\$70.42	\$191.23
PRRECON / Project Reconnaissance	1.0	\$29.84	\$3.62	\$3.00	\$0.00	\$18.23	\$54.69
RSDCL / Roadside Ditch - Cleanout	76.5	\$1,760.30	\$390.98	\$100.93	\$0.00	\$1,126.09	\$3,378.29
SVCREQ / Service Request	2.0	\$88.54	\$7.24	\$0.00	\$0.00	\$67.92	\$163.70
TRAIN / Training	4.0	\$77.12	\$0.00	\$0.00	\$0.00	\$48.84	\$125.96
UTLOC / Utility locates	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
2014-628 / Polite Drive	115.5	\$2,705.17	\$646.38	\$309.98	\$0.00	\$1,759.23	\$5,420.75
 Grand Total	 115.5	 \$2,705.17	 \$646.38	 \$309.98	 \$0.00	 \$1,759.23	 \$5,420.75

Before



During



After



Project: Polite Drive

**Activity: Routine/
Preventive
Maintenance**

**Project #:
2014-628**

**Township: Port
Royal Island**

**Completed:
June 2014**

Legend

TYPE

- River
- Creek/Stream
- River/Creek/Marsh BANK
- Channel (fka Outfall)
- Channel Pipe
- Lateral
- Lateral Pipe
- Roadside
- Roadside Pipe
- Road Pipe
- Crossline Pipe
- Driveway Pipe
- Access Pipe
- Bleeder Pipe



0 40 80 160 240 320
Feet

1 inch = 171 feet

Prepared By: BC Stormwater Management Utility

Date Print: 6/20/14

File: C:/sethdata/projects/projectmaps/Polite Dr 2014-628



Beaufort County
Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Okatie East Retrofit (Rework)

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Completion: Apr-14

Removed blockage from flowline. Repaired washout. Installed rip rap for erosion control.

2012-006R / Okatie East Retrofit (Rework)	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
HAUL / Hauling	6.0	\$133.32	\$64.20	\$1,557.03	\$0.00	\$89.10	\$1,843.65
ONJV / Onsite Job Visit	7.0	\$208.88	\$25.34	\$11.72	\$0.00	\$127.61	\$373.55
PRRECON / Project Reconnaissance	8.0	\$252.08	\$14.48	\$8.20	\$0.00	\$170.80	\$445.56
RPWO / Repaired Washout	10.0	\$229.30	\$93.26	\$44.72	\$0.00	\$154.65	\$521.93
2012-006R / Okatie East Retrofit (Rework)	43.5	\$1,099.09	\$211.76	\$1,645.11	\$0.00	\$725.41	\$3,681.38
Sub Total							
 Grand Total	 43.5	 \$1,099.09	 \$211.76	 \$1,645.11	 \$0.00	 \$725.41	 \$3,681.38

Before



During



After



Project: Okatie East
Retrofit - Rework

Activity: Routine/
Preventive
Maintenance

Project #:
2012-006R

Township:
Bluffton

Completed:
April 2014

Legend

TYPE

- River
- Creek/Stream
- River/Creek/Marsh BANK
- Channel (fka Outfall)
- Channel Pipe
- Lateral
- Lateral Pipe
- Roadside
- Roadside Pipe
- Road Pipe
- Crossline Pipe
- Driveway Pipe
- Access Pipe
- Bleeder Pipe
- ▲ Headwall
- Concrete Box

Removed blockage from flowline.
Repaired washout. Installed rip
rap for erosion control.

HAMPTON PKWY

ST SIMONS DR

0 50 100 200 300 400
Feet

1 inch = 207 feet

Prepared By: BC Stormwater Management Utility
Date Print: 6/10/14

File: C:/sethdata/projects/projectmaps/Okatie East Rework 2014-006R

Vulnerability and Consequences Adaptation Planning Scenario (VCAPS) for Beaufort Co., SC
Research by S.C. Sea Grant Consortium


Results of the "priority actions to address sea level rise" survey

Ranking	Action	Weighted Score
1	maintain setback policy on growing shorelines	63
2	improve coordination with relevant state agencies (DHEC, DOT, etc.)	62
3	provide disclosure notice that the county will not be held liable for damages to high risk properties or from not maintaining services	55
4	use sea level rise information to inform disaster recovery plan	52
5	elevate existing roads and causeways	51
6	begin a dialogue on how to balance public & private interests	48
7	coordinate efforts with municipalities	46
8	Identify planning thresholds (i.e. determine when sea level rise should be addressed by policy)	46
9	change road elevation requirements	45
10	provide sea level rise information on county website to inform & educate	42
11	collect more information (on flooding locations, sea level trends, erosion patterns, infrastructure vulnerabilities, etc.)	36
12	Improve regional planning efforts	35
13	revise building codes to higher quality standards & use incentives	35
14	consider social & cultural vulnerability & resilience	30
15	establish new regulations for septic systems	23
16	monitor the health of salt marshes	22
17	require lagoon / storm water pond maintenance	22
18	establish funding structures and/or tax districts to help property owners	21
19	develop affordable housing in safer areas	14
20	control water access points through low-lying ditches	10
21	restore ferry services to isolated communities	9
22	develop a transfer of development rights program for low elevation properties	5
23	increase awareness of the Open Lands Trust fund	2
24	install tidal gates	2
25	purchase lower elevation lands	1
26	assist with beach renourishment	
27	purchase higher elevation lands	

Sea Level Rise Impacts in Beaufort County

Sean Bath

S.C. Sea Grant Consortium



Outline


- Data Source & Accuracy
- Review – Sea Level Rise
- Extreme High Tides
- GIS Mapping: Where will it flood?
- Vulnerability of...
 - Causeways & Low Traffic Roads
 - Arterial Roads / Evacuation Routes
 - County facilities
 - Future Land Use Areas
 - Property
 - Marsh

Data Source & Accuracy

- Data from Coastal Services Center Digital Coast
<http://www.csc.noaa.gov/digitalcoast/>
- Beaufort elevations based on local LiDAR data
- Horizontal resolution of 3.2 ft.
- Vertical accuracy within +/- 3 in.
- Some features can decrease accuracy (i.e. marsh grasses)
- “Bathtub” model does not consider factors like human response, marsh response, or erosion/accretion.


Review – Sea Level Rise

- There is no widely accepted method currently available for producing probabilistic projections of “relative” sea level rise at local and regional scales (Parris et.al., 2012)
- We rely on projections of global average sea level to plan for future sea level rise.
- Primary drivers of future change:
 - Melting & breaking off of glaciers & ice
 - Expansion of ocean water due to warming
- Vertical land movement is occurring at a slow, steady pace.
 - The S.C. coast is slowly sinking, but this was already a factor of historical sea level change.
 - Excessive groundwater withdrawal can become an issue in specific areas.



Source: Church et. al. 2013. Includes climate-sensitive processes that can influence global and regional sea level.

National Climate Assessment Scenarios: Global Sea Level Rise Above 1992 Levels




Tidal Datums

Mean Higher High Water

The average of the elevations of the higher of the two daily high tides from 1983 to 2001.

Adding sea level rise to MHHW assumes tidal range remains the same


Mapping of MHHW uses all tidal stations in Beaufort County & interpolates the value between the stations



This figure is an example of the tidal datum at one particular station in the county.

Extreme High Tides

- Extreme tides are common.
- Likelihood of at *least* one tide above MHHW in given year
 - 99/100 years: ~1.5 ft.
 - 50/100 years: ~2 ft.
 - 10/100 years: ~2.5 ft.
 - 1/100 years: 3.28 ft.




This graph plots the highest tide recorded every month since the 1930's. Measurements are feet above mean higher high water.

Source: <http://tidesandcurrents.noaa.gov/>


What does this mean on the ground?

- June 22-25, 2009: Tide exceeded MHHW by 2.5 ft. (Eddie Bellamy, Public Works Dept.)
- This happens every 10 years, but may happen more than once within the year.




GIS Mapping: Where will it flood?


- Big-picture views of the county
 - South section
 - Middle section
 - North section
- Each color represents a different amount of feet above MHHW up to 4 ft.
- These water levels may be reached in the real world via sea level rise, extreme tides, storm surge, or a combination of these.
- The highest value recorded at Beaufort, SC station was 3.69 ft. above current MHHW levels. This occurred on September 4, 1979 (Hurricane David)



MHHW

- Primary Roads
- Sea Level Rise 0 ft
- Sea Level Rise 1 ft
- Sea Level Rise 2 ft
- Sea Level Rise 3 ft
- Sea Level Rise 4 ft





MHHW

- Primary Roads
- Sea Level Rise 0 ft
- Sea Level Rise 1 ft
- Sea Level Rise 2 ft
- Sea Level Rise 3 ft
- Sea Level Rise 4 ft

0 1.25 2.5 5 Miles

Causeways & Low Traffic Roads

- SCDOT Paved Road Over-toppings
 - Eddings Point Road, Warsaw Island Drive, & Seaside Road
- County Road Over-toppings
 - Rose Island Road, Coosaw Island Drive, Witsell Road, Seigler Road, Paulkie Island Road, Shed Road, Cee Cee Road, Airport Circle, Half Moon Island Road, Bridgewood Road, Coastal Seafood Road, & Jenkins Port Road
- County Boat Landing Flooding
 - Sands, Broad River, Edgar Glenn, & Alljoy

100% of these are flooded on the GIS model at +2 ft.

Lucky Point Creek



Ladys Island

MHHW




- Sea Level Rise 0 ft
- Sea Level Rise 1 ft
- Sea Level Rise 2 ft
- Sea Level Rise 3 ft
- Sea Level Rise 4 ft
- Primary Roads

0 0.3 0.6 1.2 Miles

Arterial Roads / Evacuation Routes


The red circles identify arterial roads & evacuation routes susceptible to flooding at 2 ft. ●

EVACUATION ROUTES FOR BEAUFORT COUNTY AND SURROUNDING AREA




Map prepared by the Beaufort County
Emergency Management Division
March 20, 2012
Beaufort County Hurricane Re-Entry
Telephone Number
1-800-963-5023


US 21 at Hunting Island State Park




SC 280 Parris Island Gateway




US-17 at Colleton County Line



SC 170 Okatie Highway



SC 170 at New River




County Facilities


Sea Level Rise Above MHHW	Facility Significantly Flooded
1 ft.	N/A
2 ft.	N/A
3 ft.	Broad River Landing, Lady's Island Airport
4 ft.	Crossings Park (HI), HI Fire Dept. Station 2*, LI/St.Hel. Fire Dept. Station 24*

*Located on upland, but surrounding areas flooded.


Conclusion: County facilities are mostly in good shape!

Future Land Use Areas







Land Use Flooding (North)




Selected Land Uses






Land Use Flooding (South)



Selected Land Uses




Impact on Property

Sea Level	Acres Flooded	Parcels Completely Flooded	Total Appraised Value*	Mean Parcel Value
MHHW	3036	194	\$129,320,900	\$910,711
1 ft.	6649	280	\$577,883,400	\$2,320,817
2 ft.	13356	538	\$1,980,219,700	\$3,300,366
3 ft.	19926	1392	\$3,218,551,500	\$1,676,329
4 ft.	34508	3187	\$5,438,507,600	\$919,910

*This number represents the sum of the appraised values of all parcels completely flooded at the designated sea level.

Property Value of Parcels Flooded



Marshes

- Marsh grows at specific elevations within the intertidal zone.
- Marsh will follow the movement of the intertidal zone onto former upland.
- Depending on the rate of accretion, sediment can bolster the elevation of marshland as seas rise.

<http://csc.noaa.gov/slr/viewer/>

Works Cited

- Parris, A., P. Bromirski, V. Burkett, D. Cayan, M. Culver, J. Hall, R. Horton, K. Knuuti, R. Moss, J. Obeysekera, A. Sallenger, and J. Weiss. 2012. Global Sea Level Rise Scenarios for the US National Climate Assessment. NOAA Tech Memo OAR CPO-1. 37 pp
- Church, J.A., P.U. Clark, A. Cazenave, J.M. Gregory, S. Jevrejeva, G.A. Merrifield, G.A. Milne, et al. 2013. "Sea Level Change." In *Climate Change 2013: The Physical Science Basis. Contribution of Working Group I to the Fifth Assessment Report of the Intergovernmental Panel on Climate Change*. Cambridge, UK and New York, NY: Cambridge University Press.