



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Sheldon Bush Hog

Activity: Routine/Preventive Maintenance

Duration: 09/07/2021 - 03/01/2022

Narrative Description of Project:

Second Rotation: 09/07/2021 - 03/01/2022 Project improved 87,498 L.F. of drainage system. Bush hogged 70,526 L.F. of channel and 16,972 L.F. of roadside ditch. This project consisted of the following areas: Old Dawson Acres (4,299 L.F.), Browns Island Road (3,649 L.F.), Gum Tree Lane (3,612 L.F.), Stroup Lane (1,295 L.F.), Hunt Ter (3,803 L.F.), Middlefield Circle (16,900 L.F.), Coker Lane (1,950 L.F.), Oakhurst Road (2,165 L.F.), Spann Circle (3,074 L.F.), Coakley Drive (731 L.F.), Dan Drive (817 L.F.), Honeybee Island Road (870 L.F.), Wimbee Landing Road (13,307 L.F.), Keans Neck Road (2,289 L.F.), Jasmine Hall Road (11,131 L.F.), River Oaks Road (4,398 L.F.), Horace Dawson Lane (9,213 L.F.), Mitchell Drive (402 L.F.), Dale Drop Center (898 L.F.), Albany Drive (481 L.F.), and Wimbee Creek Road (2,214 L.F.).

2022-303A / Sheldon Bush Hog	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	3.00	\$98.22	\$0.00	\$0.00	\$0.00	\$60.63	\$158.85
BUSHRD / Bushhog Roadsides	128.00	\$3,716.86	\$1,533.20	\$414.33	\$0.00	\$2,409.76	\$8,074.15
CBH / Channel- bushhogged	765.00	\$21,920.77	\$8,457.02	\$2,046.41	\$0.00	\$14,212.20	\$46,636.40
HAUL / Hauling	7.00	\$186.84	\$242.48	\$52.00	\$0.00	\$141.55	\$622.87
Grand Total	903.00	\$25,922.69	\$10,232.70	\$2,512.74	\$0.00	\$16,824.14	\$55,492.27

Before



During



After

