



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Dogwood Street

Activity: Routine/Preventive Maintenance

Duration: 07/24/18-08/08/18

Narrative Description of Project:

Project improved 40 L.F. of drainage system. Constructed and cleaned out 40 L.F. of channel. Installed (2) bleeder pipes.

2019-506 / Dogwood Street

	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	1.0	\$21.79	\$0.00	\$0.00	\$0.00	\$0.00	\$21.79
BPINST / Bleeder pipe - Installed	36.0	\$992.97	\$59.95	\$32.88	\$0.00	\$472.38	\$1,558.18
CCO / Channel- cleaned out	20.0	\$445.50	\$19.20	\$10.40	\$0.00	\$265.45	\$740.55
HAUL / Hauling	7.0	\$163.18	\$99.12	\$68.58	\$0.00	\$107.09	\$437.97
ONJV / Onsite Job Visit	3.0	\$161.46	\$10.80	\$0.00	\$0.00	\$56.16	\$228.42
2019-506 / Dogwood Street Sub Total	67.0	\$1,784.90	\$189.07	\$111.86	\$0.00	\$901.08	\$2,986.91
Grand Total	67.0	\$1,784.90	\$189.07	\$111.86	\$0.00	\$901.08	\$2,986.91

Before



During



After





Project: Dogwood Street

Activity: Routine/ Preventive Maintenance

Project #: 2019-506

Township/SW Dist: Port Royal Island /6

Completed: August 2018

Legend

Drainage Type

- Access Pipe
- Bleeder Pipe
- Channel Pipe
- Channel
- Stream
- Crossline Pipe
- Driveway Pipe
- Lateral
- Lateral Pipe
- River
- Road Pipe
- Roadside
- Roadside Pipe

0 40 80 160 240 320 Feet

1 inch = 170 feet

Prepared By: BC Stormwater Management Utility
 Date Print: 03/27/19
 File: C:\project summaries map\Dogwood Street 2019-506