

Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Jasmine Hall Road and Duncan Farms Channel

Activity: Routine/Preventive Maintenance Duration: 04/11/18-05/17/18

Narrative Description of Project:

Project improved 12,592 L.F. of drainage system. Bush hogged 3,167 L.F. of lateral ditch and 6,028 L.F. of channel. Cleaned out 3,397 L.F. of channel. Installed (1) access pipe.

2018-598 / Jasmine Hall Road & Duncan Farms Channel	Labor	Labor	Equipment	Material	Contractor	Indirect	Total
	Hours	Cost	Cost	Cost	Cost	Labor	Cost
AUDIT / Audit Project	1.5	\$32.69	\$0.00	\$0.00	\$0.00	\$0.00	\$32.69
CBH / Channel- bushhogged	50.0	\$1,065.44	\$706.60	\$158.86	\$0.00	\$676.80	\$2,607.70
CCO / Channel - cleaned out	142.0	\$2,944.87	\$793.53	\$410.48	\$0.00	\$1,359.17	\$5,508.05
HAUL / Hauling	55.0	\$1,210.25	\$499.26	\$317.62	\$0.00	\$504.70	\$2,531.83
2018-598 / Jasmine Hall Road & Duncan Farms Sub Total	248.5	\$5,253.25	\$1,999.39	\$886.96	\$0.00	\$2,540.67	\$10,680.27
Grand Total	248.5	\$5,253.25	\$1,999.39	\$886.96	\$0.00	\$2,540.67	\$10,680.27

During

Before

(Picture Not Available)





After



