



Beaufort County Public Works

Stormwater Infrastructure

Project Summary

Project Summary: Sea Pines Drive and Coffin Point Outfall Phase I

Narrative Description of Project:

Project improved 277 L.F. of drainage system. Grubbed and cleared 277 L.F. of outfall pipe access. Replaced (1) crossline pipe. Installed (1) catch basin, 277 L.F. of outfall pipe and rip rap for erosion control. Handseeded and hydroseeded for erosion control.

Completion: Mar-11

2011-017 / Sea Pines Drive and Coffin Point	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	1.00	\$20.48	\$0.00	\$0.00	\$0.00	\$0.00	\$20.48
BKFILL / Back Fill	20.00	\$409.60	\$308.90	\$92.48	\$0.00	\$0.00	\$810.98
CLPINS / Crossline Pipe - Installed	60.00	\$1,281.81	\$206.69	\$439.00	\$0.00	\$0.00	\$1,927.50
COMP / Compile Project	1.50	\$30.72	\$0.00	\$0.00	\$0.00	\$0.00	\$30.72
HAUL / Hauling	30.00	\$632.26	\$399.30	\$1,276.30	\$0.00	\$0.00	\$2,307.86
LM / Loading Materials	1.50	\$32.13	\$44.63	\$10.20	\$0.00	\$0.00	\$86.96
OFPI / Outfall Pipe - Installation	104.00	\$2,328.12	\$304.06	\$2,934.39	\$0.00	\$0.00	\$5,566.57
PRRECON / Project Reconnaissance	12.00	\$270.45	\$28.84	\$28.98	\$0.00	\$0.00	\$328.27
UTLOC / Utility locates	7.00	\$209.72	\$14.42	\$9.66	\$0.00	\$0.00	\$233.80
Indirect Labor, Services and Supplies	0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,534.47	\$3,534.47
2011-017 / Sea Pines Drive and Coffin Point Sub Total	237.00	\$5,215.29	\$1,306.84	\$4,791.02	\$0.00	\$3,534.47	\$14,847.61
Grand Total	237.00	\$5,215.29	\$1,306.84	\$4,791.02	\$0.00	\$3,534.47	\$14,847.61

Before



During



After



Project: Sea Pines Drive and Coffin Point Phase I

Activity: Drainage Maintenance

Project #: 2011-017

Township: St. Helena Island

Completed: March 2011



Legend	
Drainage Type	
	River
	Stream
	Outfall
	Lateral
	Lateral Pipe
	Roadside
	Roadside Pipe
	Road Pipe
	Crossline
	D/W
	Access
	Piped
	Bleeder
	Parcels



1 inch = 129 feet