



Beaufort County Public Works

Stormwater Infrastructure

Project Summary

Project Summary: Vine Street

Narrative Description of Project:

Project improved 2,197 L.F. of drainage system. Cleaned out 1,560 L.F. of roadside ditch. Cleaned out (6) catch basins. Jetted (4) crossline pipes, (13) driveway pipes and 637 L.F. of roadside pipe. Hydroseeded for erosion control.

Completion: Sep-11

2012-509 / Vine Street	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	1.5	\$30.72	\$0.00	\$0.00	\$0.00	\$0.00	\$30.72
CBCO / Catch basin - clean out	10.0	\$214.15	\$110.80	\$58.44	\$0.00	\$0.00	\$383.39
CLPJT / Crossline Pipe - Jetted	20.0	\$428.30	\$221.60	\$122.28	\$0.00	\$0.00	\$772.18
DPJT / Driveway Pipe - Jetted	20.0	\$439.50	\$221.60	\$97.20	\$0.00	\$0.00	\$758.30
HAUL / Hauling	92.0	\$1,970.64	\$1,224.52	\$545.37	\$0.00	\$0.00	\$3,740.53
RSDCL / Roadside Ditch - Cleanout	122.0	\$2,774.02	\$493.99	\$293.45	\$0.00	\$0.00	\$3,561.46
RSPJ / Roadside Pipe - Jetted	20.0	\$439.50	\$221.60	\$114.00	\$0.00	\$0.00	\$775.10
TTL / Trim Tree Limbs	10.5	\$237.02	\$14.25	\$13.44	\$0.00	\$0.00	\$264.71
UTLOC / Utility locates	1.5	\$30.72	\$0.00	\$0.00	\$0.00	\$0.00	\$30.72
Indirect Labor, Services and Supplies	0.0	\$0.00	\$0.00	\$0.00	\$0.00	\$4,480.61	\$4,480.61
2012-509 / Vine Street Sub Total	297.5	\$6,564.57	\$2,508.36	\$1,244.18	\$0.00	\$4,480.61	\$14,797.72

Grand Total	297.5	\$6,564.57	\$2,508.36	\$1,244.18	\$0.00	\$4,480.61	\$14,797.72
--------------------	--------------	-------------------	-------------------	-------------------	---------------	-------------------	--------------------

Before



During



After



Project: Vine Street Map 1

Activity: Drainage Maintenance














Project #: 2012-509

Township: Bluffton

Completed: September 2011

Legend

Drainage Type

-  River
-  Stream
-  Outfall
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Crossline
-  D/W
-  Access
-  Piped
-  Bleeder
-  Parcels

Cleaned out 219 LF of roadside ditch. Hydroseeded for erosion control.

Cleaned out 440 LF of roadside ditch. Hydroseeded for erosion control.

Cleaned out 381 LF of roadside ditch. Hydroseeded for erosion control.

Cleaned out 520 LF of roadside ditch. Hydroseeded for erosion control.



1 inch = 158 feet

Project: Vine Street Map 2

Activity: Vacuum Truck














Project #: 2012-509

Township: Bluffton

Completed: September 2011

Legend

Drainage Type

-  River
-  Stream
-  Outfall
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Crossline
-  D/W
-  Access
-  Piped
-  Bleeder
-  Parcels



1 inch = 158 feet

Prepared By: BC Stormwater Management Utility

Date Print: 3/21/12

File: C:/sethdata/projects/projectmaps/Vac/Vine St 12-509 Map2