



Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Bridgewood Road Outfall

Narrative Description of Project:

Replace (1) flapgate and upsized 40 L.F. of crossline pipe. Installed rip rap for erosion control.

Completion: May-12

2012-588 / Bridgewood Road Outfall	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.24	\$0.00	\$0.00	\$0.00	\$0.00	\$10.24
CPRPL / Crossline Pipe - Replaced	52.0	\$1,189.83	\$339.84	\$3,807.76	\$0.00	\$0.00	\$5,337.43
FLAPGATR / Flap Gate - Replaced	34.0	\$775.60	\$111.11	\$43.69	\$0.00	\$0.00	\$930.40
HAUL / Hauling	64.0	\$1,379.12	\$851.84	\$1,580.20	\$0.00	\$0.00	\$3,811.16
LM / Loading Materials	5.0	\$126.75	\$148.30	\$18.10	\$0.00	\$0.00	\$293.15
LR / Level Road	30.0	\$614.40	\$259.51	\$131.41	\$0.00	\$0.00	\$1,005.32
PRRECON / Project Reconnaissance	16.0	\$404.29	\$36.63	\$41.50	\$0.00	\$0.00	\$482.42
SC / Sediment Control	40.0	\$883.90	\$311.94	\$102.54	\$0.00	\$0.00	\$1,298.38
Indirect Labor, Services and Supplies	0.0	\$0.00	\$0.00	\$0.00	\$0.00	\$3,680.18	\$3,680.18
2012-588 / Bridgewood Road Outfall Sub Total	241.5	\$5,384.13	\$2,059.17	\$5,725.20	\$0.00	\$3,680.18	\$16,848.68
Grand Total	241.5	\$5,384.13	\$2,059.17	\$5,725.20	\$0.00	\$3,680.18	\$16,848.68

Before



During



After





Project: Bridgewood Road

Activity: Drainage Improvement

Project #: 2012-588














Township: St. Helena Island

Completed: May 2012

Replaced (1) flapgate and upsized 40 LF of crossline pipe. Installed rip rap for erosion control.

Legend

Drainage Type

-  River
-  Stream
-  Outfall
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Crossline
-  D/W
-  Access
-  Piped
-  Bleeder
-  Parcels



1 inch = 226 feet