



Beaufort County Public Works

Stormwater Infrastructure

Project Summary

Project Summary: Brilliant Lane

Narrative Description of Project:

Project improved 2,004 L.F. of drainage system. Cleaned out 676 L.F. of outfall ditch and 1,328 L.F. of roadside ditch. Repaired driveway. Jetted (9) driveway pipes and (1) crossline pipe.

Completion: Feb-12

2012-549 / Brilliant Lane	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	1.0	\$20.48	\$0.00	\$0.00	\$0.00	\$0.00	\$20.48
CLPJT / Crossline Pipe - Jetted	8.0	\$175.04	\$88.64	\$18.44	\$0.00	\$0.00	\$282.12
DLO / Ditch Layout	12.0	\$264.60	\$12.21	\$6.78	\$0.00	\$0.00	\$283.59
DWASPH / Driveway - Asphalt	6.0	\$132.59	\$6.11	\$48.15	\$0.00	\$0.00	\$186.84
HAUL / Hauling	44.0	\$1,026.16	\$519.09	\$132.05	\$0.00	\$0.00	\$1,677.30
ODCO / Outfall ditch - cleaned out	30.0	\$677.20	\$178.60	\$33.26	\$0.00	\$0.00	\$889.06
RS / Road Sweep	20.0	\$439.60	\$80.90	\$68.78	\$0.00	\$0.00	\$589.28
RSDCL / Roadside Ditch - Cleanout	54.0	\$1,218.96	\$371.12	\$83.98	\$0.00	\$0.00	\$1,674.07
Indirect Labor, Services and Supplies	0.0	\$0.00	\$0.00	\$0.00	\$0.00	\$2,735.59	\$2,735.59
2012-549 / Brilliant Lane	175.0	\$3,954.63	\$1,256.67	\$391.44	\$0.00	\$2,735.59	\$8,338.32
Sub Total							
Grand Total	175.0	\$3,954.63	\$1,256.67	\$391.44	\$0.00	\$2,735.59	\$8,338.32

Before



During



After



Project: Brilliant Lane

Activity: Drainage Maintenance














Project #: 2012-549

Township: Port Royal Island

Completed: February 2012

Legend

Drainage Type

-  River
-  Stream
-  Outfall
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Crossline
-  D/W
-  Access
-  Piped
-  Bleeder
-  Parcels



1 inch = 139 feet

Prepared By: BC Stormwater Management Utility

Date Print: 3/20/12

File: C:/sethdata/projects/projectmaps/Brilliant Ln 12-549

Project: Brilliant Lane Map 2

Activity: Drainage Maintenance














Project #: 2012-549

Township: Port Royal Island

Completed: February 2012

Legend

Drainage Type

-  River
-  Stream
-  Outfall
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Crossline
-  D/W
-  Access
-  Piped
-  Bleeder
-  Parcels

Cleaned out 676 LF of outfall ditch.

Repaired driveway.

Jetted (1) driveway pipe.



1 inch = 139 feet