



Beaufort County Public Works

Stormwater Infrastructure

Project Summary

Project Summary: Cole Drive, Dore Drive and Tucker Avenue

Narrative Description of Project:

Project improved 586 L.F. of drainage system. Removed blockage from flowline. Cleaned out 568 L.F. of roadside ditch. Cleaned out (1) catch basin. Jetted (2) crossline pipes, (6) driveway pipes and 18 L.F. of roadside pipe. Hydroseeded for erosion control.

Completion: Feb-12

2012-525 / Cole Drive, Dore Drive and Tucker Ave	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.24	\$0.00	\$0.00	\$0.00	\$0.00	\$10.24
DPJT / Driveway Pipe - Jetted	20.0	\$437.60	\$221.60	\$90.40	\$0.00	\$0.00	\$749.60
HAUL / Hauling	34.0	\$727.34	\$519.09	\$221.76	\$0.00	\$0.00	\$1,468.19
HYDR / Hydroseeding	4.0	\$82.68	\$20.68	\$87.56	\$0.00	\$0.00	\$190.92
PRRECON / Project Reconnaissance	10.0	\$231.50	\$20.35	\$18.00	\$0.00	\$0.00	\$269.85
RSDCL / Roadside Ditch - Cleanout	57.5	\$1,389.37	\$292.21	\$112.00	\$0.00	\$0.00	\$1,793.58
UTLOC / Utility locates	1.0	\$20.48	\$0.00	\$0.00	\$0.00	\$0.00	\$20.48
Indirect Labor, Services and Supplies	0.0	\$0.00	\$0.00	\$0.00	\$0.00	\$2,019.93	\$2,019.93
2012-525 / Cole Drive, Dore Drive and Tucker Ave Sub Total	127.0	\$2,899.21	\$1,073.93	\$529.72	\$0.00	\$2,019.93	\$6,522.79
Grand Total	127.0	\$2,899.21	\$1,073.93	\$529.72	\$0.00	\$2,019.93	\$6,522.79

Before



During



After



Project: Cole Drive, Dore Drive and Tucker Avenue Map 1

Activity: Drainage Maintenance














Project #: 2012-525

Township: Lady's Island

Completed: February 2012

Legend

Drainage Type

-  River
-  Stream
-  Outfall
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Crossline
-  D/W
-  Access
-  Piped
-  Bleeder
-  Parcels



1 inch = 203 feet

Project: Cole Drive and Tucker Avenue Map 2

Activity: Vacuum Truck

Project #: 2012-525

Township: Lady's Island

Completed: February 2012



Jetted (3) driveway pipes and 18 LF of roadside pipe.

Jetted (3) driveway pipes.

Legend

Drainage Type

- River
- Stream
- Outfall
- Lateral
- Lateral Pipe
- Roadside
- Roadside Pipe
- Crossline
- D/W
- Access
- Piped
- Bleeder
- Parcels



1 inch = 203 feet