



Beaufort County Public Works *Stormwater Infrastructure* Project Summary

Project Summary: Country Manor (Rework)

Narrative Description of Project:

Raised throat elevation to eliminate washout. Installed sediment logs, rip rap and hydroseeded for erosion control.

Completion: Sep-12

2011-015R / Country Manor	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AD / Add Dirt	17.0	\$378.79	\$101.30	\$138.13	\$0.00	\$254.31	\$872.53
CBIR / Catch Basin - Inlet Raised	29.0	\$641.63	\$60.30	\$228.71	\$0.00	\$428.70	\$1,359.34
HAUL / Hauling	13.0	\$279.25	\$139.10	\$319.88	\$0.00	\$187.46	\$925.69
HYDR / Hydroseeding	6.0	\$122.49	\$24.50	\$98.11	\$0.00	\$79.38	\$324.48
2011-015R / Country Manor	65.0	\$1,422.16	\$325.20	\$784.83	\$0.00	\$949.85	\$3,482.04
Grand Total	65.0	\$1,422.16	\$325.20	\$784.83	\$0.00	\$949.85	\$3,482.04

Before



During



After





Project: Country Manor - Rework

Activity: Drainage Maintenance

Project #: 2011-015R

Township: Port Royal Island

Completed: August 2012

Legend

Drainage Type

- River
- Stream
- Outfall
- Lateral
- Lateral Pipe
- Roadside
- Roadside Pipe
- Crossline
- D/W
- Access
- Piped
- Bleeder
- Parcels



1 inch = 101 feet

Prepared By: BC Stormwater Management Utility

Date Print: 9/24/12

File:C:/sethdata/projects/projectmaps/Country Manor Rework 11-15R