



Beaufort County Public Works

Stormwater Infrastructure

Project Summary

Project Summary: Devonwood Drive

Narrative Description of Project:

Replaced (1) crossline pipe. Installed rip rap for erosion control.

Completion: Apr-12

2012-573 / Devonwood Drive	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.24	\$0.00	\$0.00	\$0.00	\$0.00	\$10.24
BKFILL / Back Fill	7.0	\$143.36	\$67.75	\$48.36	\$0.00	\$0.00	\$259.47
CPRPL / Crossline Pipe - Replaced	34.0	\$763.34	\$147.26	\$940.93	\$0.00	\$0.00	\$1,851.53
HAUL / Hauling	17.0	\$379.59	\$226.27	\$505.77	\$0.00	\$0.00	\$1,111.63
LM / Loading Materials	0.5	\$10.71	\$14.88	\$3.53	\$0.00	\$0.00	\$29.12
PRRECON / Project Reconnaissance	2.0	\$61.22	\$8.14	\$14.12	\$0.00	\$0.00	\$83.48
UTLOC / Utility locates	1.0	\$20.48	\$0.00	\$0.00	\$0.00	\$0.00	\$20.48
Indirect Labor, Services and Supplies	0.0	\$0.00	\$0.00	\$0.00	\$0.00	\$961.17	\$961.17
2012-573 / Devonwood Drive	62.0	\$1,388.94	\$464.30	\$1,512.71	\$0.00	\$961.17	\$4,327.12
Sub Total							
Grand Total	62.0	\$1,388.94	\$464.30	\$1,512.71	\$0.00	\$961.17	\$4,327.12

Before



During



After



Project:
Devonwood
Drive

Activity: Drainage
Maintenance














Project #:
2012-573

Township:
Bluffton

Completed:
April 2012

Legend

Drainage Type

-  River
-  Stream
-  Outfall
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Crossline
-  D/W
-  Access
-  Piped
-  Bleeder
-  Parcels

Replaced (1) crossline
pipe. Installed rip rap
for erosion control.

0 30 60 120 180 240
Feet

1 inch = 126 feet

Prepared By: BC Stormwater Management Utility
Date Print: 4/19/12
File: C:/sethdata/projects/projectmaps/Devonwood dr 12-573