



Beaufort County Public Works

Stormwater Infrastructure

Project Summary

Project Summary: Hodge Drive Outfall

Narrative Description of Project:

Project improved 960 L.F. drainage system. Cleaned out 960 L.F. of outfall ditch. Installed (1) access pipe, rip rap and hydroseeded for erosion control.

Completion: Feb-12

2012-557 / Hodge Drive Outfall	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.24	\$0.00	\$0.00	\$0.00	\$0.00	\$10.24
HAUL / Hauling	10.0	\$214.20	\$133.10	\$223.28	\$0.00	\$0.00	\$570.58
HYDR / Hydroseeding	7.0	\$161.07	\$32.91	\$85.48	\$0.00	\$0.00	\$279.46
ODCO / Outfall ditch - cleaned out	42.0	\$933.76	\$152.44	\$183.36	\$0.00	\$0.00	\$1,269.56
UTLOC / Utility locates	1.0	\$20.48	\$0.00	\$0.00	\$0.00	\$0.00	\$20.48
Indirect Labor, Services and Supplies	0.0	\$0.00	\$0.00	\$0.00	\$0.00	\$922.16	\$922.16
2012-557 / Hodge Drive Outfall Sub Total	60.5	\$1,339.75	\$318.45	\$492.12	\$0.00	\$922.16	\$3,072.48
 Grand Total	 60.5	 \$1,339.75	 \$318.45	 \$492.12	 \$0.00	 \$922.16	 \$3,072.48

Before



During



After



Project: Hodge Drive Outfall

Activity: Drainage Improvement















Project #:
2012-557

Township: Port
Royal Island

Completed:
February 2012

Legend

Drainage Type

-  River
-  Stream
-  Outfall
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Crossline
-  D/W
-  Access
-  Piped
-  Bleeder
-  Parcels
-  Catch Basin

Installed (1) access pipe and
rip rap for erosion control.

Cleaned out 960 LF
of outfall ditch.
Hydroseeded for
erosion control.

0 70 140 280 420 560
Feet

1 inch = 194 feet

Prepared By: BC Stormwater Management Utility

Date Print: 3/19/12

File: C:/sethdata/projects/projectmaps/Hodge Dr 12-557