



Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Pinewood Circle Outfall

Narrative Description of Project:

Project improved 2,667 L.F. of drainage system. Bush hogged and cleaned out 1,994 L.F. of outfall ditch and 673 L.F. of roadside ditch. Repaired washouts.

Completion: Apr-12

2012-581 / Pinewood Circle Outfall	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	1.0	\$20.48	\$0.00	\$0.00	\$0.00	\$0.00	\$20.48
HAUL / Hauling	55.0	\$1,187.82	\$865.15	\$236.35	\$0.00	\$0.00	\$2,289.32
LM / Loading Materials	0.5	\$10.71	\$14.88	\$3.50	\$0.00	\$0.00	\$29.09
ODBH / Outfall ditch - bushhogged	96.0	\$2,091.25	\$712.55	\$135.80	\$0.00	\$0.00	\$2,939.60
ODCO / Outfall ditch - cleaned out	108.5	\$2,423.22	\$657.34	\$163.55	\$0.00	\$0.00	\$3,244.11
WSDR / Workshelf - Dressed	11.5	\$251.22	\$61.65	\$30.77	\$0.00	\$0.00	\$343.64
WSL / Workshelf - Level	7.5	\$171.63	\$10.18	\$7.24	\$0.00	\$0.00	\$189.04
WSREP / Workshelf - Repair	15.0	\$338.60	\$20.35	\$7.24	\$0.00	\$0.00	\$366.19
Indirect Labor, Services and Supplies	0.0	\$0.00	\$0.00	\$0.00	\$0.00	\$4,467.93	\$4,467.93
2012-581 / Pinewood Circle Outfall Sub Total	295.0	\$6,494.93	\$2,342.08	\$584.45	\$0.00	\$4,467.93	\$13,889.39
Grand Total	295.0	\$6,494.93	\$2,342.08	\$584.45	\$0.00	\$4,467.93	\$13,889.39

Before



During



After



Project: Pinewood Circle Outfall

Activity: Drainage Maintenance














Project #: 2012-581

Township: Port Royal Island

Completed: April 2012

Legend

Drainage Type

-  River
-  Stream
-  Outfall
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Crossline
-  D/W
-  Access
-  Piped
-  Bleeder
-  Parcels

Bush hogged and cleaned out 360 LF of outfall ditch.

Bush hogged and cleaned out 321 LF of outfall ditch.

Bush hogged and cleaned out 208 LF of outfall ditch.

Repaired (2) washouts.

Bush hogged and cleaned out 1,105 LF of outfall ditch.

Bush hogged and cleaned out 673 LF of roadside ditch.



1 inch = 310 feet