



# Beaufort County Public Works Stormwater Infrastructure Project Summary

**Project Summary:** Polite Drive

**Narrative Description of Project:**

Project improved 885 L.F. of drainage system. Cleaned out 877 L.F. of roadside ditch. Jetted (4) crossline pipes, (11) driveway pipes and 8 L.F. of roadside pipe.

**Completion:** Jun-12

2012-595 / Polite Drive	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	1.0	\$20.48	\$0.00	\$0.00	\$0.00	\$0.00	\$20.48
CLJS / Cleaned up jobsite	9.0	\$184.32	\$31.84	\$21.24	\$0.00	\$0.00	\$237.40
CLPJT / Crossline Pipe - Jetted	16.0	\$350.08	\$177.28	\$79.98	\$0.00	\$0.00	\$607.34
DPJT / Driveway Pipe - Jetted	13.5	\$313.16	\$107.72	\$22.30	\$0.00	\$0.00	\$443.17
HAUL / Hauling	42.5	\$910.35	\$565.68	\$177.54	\$0.00	\$0.00	\$1,653.57
RSDCL / Roadside Ditch - Cleanout	52.5	\$1,204.70	\$190.43	\$73.18	\$0.00	\$0.00	\$1,468.31
STBY / Stand By	4.5	\$96.39	\$59.90	\$3.54	\$0.00	\$0.00	\$159.83
UTLOC / Utility locates	1.0	\$20.48	\$0.00	\$0.00	\$0.00	\$0.00	\$20.48
Indirect Labor, Services and Supplies	0.0	\$0.00	\$0.00	\$0.00	\$0.00	\$2,120.20	\$2,120.20
<b>2012-595 / Polite Drive</b>	<b>140.0</b>	<b>\$3,099.96</b>	<b>\$1,132.83</b>	<b>\$377.78</b>	<b>\$0.00</b>	<b>\$2,120.20</b>	<b>\$6,730.77</b>
<b>Sub Total</b>							
<b>Grand Total</b>	<b>140.0</b>	<b>\$3,099.96</b>	<b>\$1,132.83</b>	<b>\$377.78</b>	<b>\$0.00</b>	<b>\$2,120.20</b>	<b>\$6,730.77</b>

Before



During



After



Project: Polite Drive

Activity: Drainage Maintenance














Project #: 2012-595

Township: Port Royal Island

Completed: June 2012

### Legend

#### Drainage Type

-  River
-  Stream
-  Outfall
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Crossline
-  D/W
-  Access
-  Piped
-  Bleeder
-  Parcels

Jetted (11) driveway pipes.

Jetted (2) crossline pipes.

Cleaned out 186 LF of roadside ditch.

Jetted 8 LF of roadside pipe.

Jetted (1) crossline pipe.

Cleaned out 494 LF of roadside ditch.

Jetted (1) crossline pipe.

Cleaned out 197 LF of roadside ditch.

