



Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Simmonsville Road Outfall

Narrative Description of Project:

Project improved 2,990 L.F. of drainage system. Shinn cut 2,850 LF.of outfall ditch and workshelf. Cleaned out 2990 L.F. of outfall ditch.

Completion: Feb-12

2012-553 / Simmonsville Road Outfall	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.24	\$0.00	\$0.00	\$0.00	\$0.00	\$10.24
HAUL / Hauling	29.5	\$652.44	\$333.22	\$184.80	\$0.00	\$0.00	\$1,170.46
ODCO / Outfall ditch - cleaned out	53.0	\$1,227.77	\$266.03	\$126.50	\$0.00	\$0.00	\$1,620.30
ODSHN / Outfall ditch - Shinn cut	64.5	\$1,495.10	\$717.20	\$514.88	\$0.00	\$0.00	\$2,727.18
UTLOC / Utility locates	1.0	\$20.48	\$0.00	\$0.00	\$0.00	\$0.00	\$20.48
Indirect Labor, Services and Supplies	0.0	\$0.00	\$0.00	\$0.00	\$0.00	\$2,374.78	\$2,374.78
2012-553 / Simmonsville Road Outfall Sub Total	148.5	\$3,406.03	\$1,316.45	\$826.18	\$0.00	\$2,374.78	\$7,923.44
 Grand Total	 148.5	 \$3,406.03	 \$1,316.45	 \$826.18	 \$0.00	 \$2,374.78	 \$7,923.44

Before



During



After



Project: Simmonsville Road Outfall

Activity: Drainage Maintenance














Project #: 2012-553

Township: Blufton

Completed: February 2012

Legend

Drainage Type

-  River
-  Stream
-  Outfall
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Crossline
-  D/W
-  Access
-  Piped
-  Bleeder
-  Parcels

Shinn cut 2,850 LF of outfall ditch and workshelf.

Cleaned out 2,990 LF of outfall ditch.



1 inch = 334 feet

Prepared By: BC Stormwater Management Utility

Date Print: 7/19/12

File:C:/sethdata/projects/projectmaps/Simmonsville Rd OF 12-553