



Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Colleton Drive and Charleston Drive

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Completion: Jun-14

Project improved 215 L.F. of drainage system. Repaired (1) driveway pipe. Cleaned out 215 L.F. of roadside ditch and (2) catch basins. Extended (1) driveway pipe. Jetted (1) driveway pipe.

2014-627 / Colleton Dr and Charleston Dr	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
CBCO / Catch basin - clean out	4.0	\$95.90	\$88.64	\$2.00	\$0.00	\$65.88	\$252.42
DPEX / Driveway Pipe - Extended	20.0	\$432.64	\$75.30	\$76.98	\$0.00	\$282.32	\$867.24
HAUL / Hauling	20.0	\$432.60	\$214.00	\$105.03	\$0.00	\$255.25	\$1,006.88
ONJV / Onsite Job Visit	9.0	\$326.28	\$32.58	\$11.64	\$0.00	\$226.99	\$597.49
PRRECON / Project Reconnaissance	1.0	\$44.27	\$3.62	\$5.82	\$0.00	\$33.96	\$87.67
RPWO / Repaired Washout	4.0	\$81.84	\$7.24	\$37.09	\$0.00	\$50.88	\$177.05
RSDCL / Roadside Ditch - Cleanout	41.0	\$886.92	\$126.66	\$0.42	\$0.00	\$577.54	\$1,591.54
TRAIN / Training	2.0	\$38.56	\$0.00	\$0.00	\$0.00	\$24.42	\$62.98
UTLOC / Utility locates	1.0	\$32.37	\$0.00	\$0.00	\$0.00	\$23.60	\$55.96
2014-627 / Colleton Dr and Charleston Dr	102.5	\$2,381.61	\$548.04	\$238.99	\$0.00	\$1,547.45	\$4,716.09
Grand Total	102.5	\$2,381.61	\$548.04	\$238.99	\$0.00	\$1,547.45	\$4,716.09

Before



During



After



Project: Colleton Drive & Charleston Drive

Activity: Routine/ Preventive Maintenance















Project #: 2014-627

Township: Port Royal Island

Completed: June 2014

Legend

TYPE

-  River
-  Creek/Stream
-  River/Creek/Marsh BANK
-  Channel (fka Outfall)
-  Channel Pipe
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Road Pipe
-  Crossline Pipe
-  Driveway Pipe
-  Access Pipe
-  Bleeder Pipe

Cleaned out (2) catch basins.

CHARLESTON DR

Jettied, repaired and extended (1) driveway pipe.

Cleaned out 215 LF of roadside ditch.

CAROLINA AVE

COLLETON DR

HAMPTON DR



1 inch = 208 feet