



# Beaufort County Public Works Stormwater Infrastructure Project Summary

**Project Summary:** Newberry Circle

**Activity:** Routine/Preventive Maintenance

**Narrative Description of Project:**

**Completion:** Apr-14

Project improved 1,432 L.F. of drainage system. Cleaned out 1,432 L.F. of channel. Installed (1) bleeder pipe and (1) access gate. Repaired workshelf.

2014-612 / Newberry Circle	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
HAUL / Hauling	30.5	\$726.69	\$411.95	\$794.69	\$0.00	\$493.82	\$2,427.15
ODCO / Outfall ditch - cleaned out	128.5	\$2,689.20	\$392.44	\$533.36	\$0.00	\$1,638.49	\$5,253.49
ONJV / Onsite Job Visit	16.0	\$530.88	\$57.92	\$61.53	\$0.00	\$391.52	\$1,041.85
STBY / Stand By	4.0	\$95.92	\$42.80	\$58.48	\$0.00	\$65.88	\$263.08
WSREP / Workshelf - Repair	24.0	\$496.68	\$96.88	\$62.81	\$0.00	\$323.84	\$980.21
<b>2014-612 / Newberry Circle Sub Total</b>	<b>203.5</b>	<b>\$4,549.60</b>	<b>\$1,001.99</b>	<b>\$1,510.87</b>	<b>\$0.00</b>	<b>\$2,920.16</b>	<b>\$9,982.62</b>
<b>Grand Total</b>	<b>203.5</b>	<b>\$4,549.60</b>	<b>\$1,001.99</b>	<b>\$1,510.87</b>	<b>\$0.00</b>	<b>\$2,920.16</b>	<b>\$9,982.62</b>

Before



During



After



**Project: Newberry Circle**

**Activity: Routine/  
Preventive  
Maintenance**

**Project #:  
2014-612**

**Township:  
Sheldon**

**Completed:  
April 2014**

**Legend**

**TYPE**

- River
- Creek/Stream
- River/Creek/Marsh BANK
- Channel (fka Outfall)
- Channel Pipe
- Lateral
- Lateral Pipe
- Roadside
- Roadside Pipe
- Road Pipe
- Crossline Pipe
- Driveway Pipe
- Access Pipe
- Bleeder Pipe

Installed (1) bleeder pipe.

Repaired workshelf.

Installed (1) access gate.

Cleaned out 1,432 LF of channel.

Repaired workshelf.

DW

JOSEPH LN



1 inch = 161 feet