



# Beaufort County Public Works Stormwater Infrastructure Project Summary

**Project Summary:** Pinewood Circle Channel #1

**Activity:** Routine/Preventive Maintenance

**Narrative Description of Project:**

**Completion:** Jan-14

Project improved 1,470 L.F. of drainage system. Removed trees. Cleaned out 1,470 L.F. of channel. Installed rip rap and handseeded for erosion control.

2014-565 / Pinewood Circle Channel #1	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
HAUL / Hauling	48.0	\$1,025.22	\$513.60	\$2,095.22	\$0.00	\$692.16	\$4,326.20
ODCO / Outfall ditch - cleaned out	20.0	\$449.40	\$341.78	\$153.45	\$0.00	\$301.20	\$1,245.83
ONJV / Onsite Job Visit	16.0	\$491.87	\$57.92	\$26.01	\$0.00	\$307.41	\$883.21
RMTR / Remove trees-roads	42.0	\$962.76	\$309.20	\$155.10	\$0.00	\$619.14	\$2,046.20
RRI / Rip Rap - Installed	22.0	\$477.92	\$236.55	\$101.68	\$0.00	\$308.94	\$1,125.09
WSL / Workshelf - Level	9.0	\$206.76	\$123.58	\$111.68	\$0.00	\$139.77	\$581.79
<b>2014-565 / Pinewood Circle Channel #1 Sub Total</b>	<b>157.5</b>	<b>\$3,624.16</b>	<b>\$1,582.63</b>	<b>\$2,643.13</b>	<b>\$0.00</b>	<b>\$2,375.24</b>	<b>\$10,225.16</b>
<b>Grand Total</b>	<b>157.5</b>	<b>\$3,624.16</b>	<b>\$1,582.63</b>	<b>\$2,643.13</b>	<b>\$0.00</b>	<b>\$2,375.24</b>	<b>\$10,225.16</b>

Before



During



After





**Project: Pinewood Circle**

**Activity: Routine/ Preventive Maintenance**

**Project #: 2014-565**

**Township: Port Royal Island**

**Completed: January 2014**



**Legend**

**TYPE**

- River
- Creek/Stream
- River/Creek/Marsh BANK
- Channel (fka Outfall)
- Channel Pipe
- Lateral
- Lateral Pipe
- Roadside
- Roadside Pipe
- Road Pipe
- Crossline Pipe
- Driveway Pipe
- Access Pipe
- Bleeder Pipe



1 inch = 199 feet

Prepared By: BC Stormwater Management Utility

Date Print: 2/6/14

File:C:/sethdata/projects/projectmaps/Pinewood Cir 2014-565