



**Beaufort County
Public Works
Stormwater Infrastructure
Project Summary**

Project Summary: Burton Wells Pond Maintenance

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Cleaned out (1) manhole. Raised manhole. Installed strawmat and hydroseeded for erosion control.

Completion: Oct-13

2014-545 / Burton Wells Pond Maintenance	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
CBCO / Catch basin - clean out	10.0	\$239.80	\$110.80	\$63.96	\$0.00	\$164.70	\$579.26
HAUL / Hauling	8.0	\$170.94	\$85.60	\$30.87	\$0.00	\$115.36	\$402.77
HYDR / Hydroseeding	6.0	\$127.43	\$19.68	\$94.96	\$0.00	\$81.76	\$323.83
LBB / Locate Blind Box	15.0	\$353.83	\$177.14	\$18.18	\$0.00	\$133.35	\$682.49
MHRA / Manhole Cover - Raised	20.0	\$459.88	\$111.36	\$143.53	\$0.00	\$205.45	\$920.22
ONJV / Onsite Job Visit	15.0	\$518.68	\$63.54	\$32.67	\$0.00	\$361.33	\$976.22
PP / Project Preparation	0.3	\$11.07	\$4.02	\$2.97	\$0.00	\$8.49	\$26.55
PRRECON / Project Reconnaissance	3.0	\$99.54	\$0.00	\$0.00	\$0.00	\$73.41	\$172.95
WSDR / Workshelf - Dressed	6.0	\$126.26	\$29.14	\$47.77	\$0.00	\$79.38	\$282.55
2014-545 / Burton Wells Pond Maintenance Sub Total	83.8	\$2,117.66	\$601.28	\$434.89	\$0.00	\$1,229.84	\$4,383.68
Grand Total	83.8	\$2,117.66	\$601.28	\$434.89	\$0.00	\$1,229.84	\$4,383.68

Before



During



After



Project: Burton Wells Pond Maintenance

Activity: Routine/ Preventive Maintenance

Project #: 2014-545
















Township: Port Royal Island

Completed: October 2013

Cleaned out (1) manhole. Raised manhole. Installed strawmat and hydroseeded for erosion control.

Legend

TYPE

-  River
-  Creek/Stream
-  River/Creek/Marsh BANK
-  Channel (fka Outfall)
-  Channel Pipe
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Road Pipe
-  Crossline Pipe
-  Driveway Pipe
-  Access Pipe
-  Bleeder Pipe
-  Manhole



1 inch = 250 feet

Prepared By: BC Stormwater Management Utility

Date Print: 2/27/14

File:C:/sethdata/projects/projectmaps/Burton Wells Pond 2014-545