



Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Pinewood Circle

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Repaired (1) catch basin and separated joint. Installed rip rap and hydroseeded for erosion control.

Completion: Apr-15

2015-599 / Pinewood Circle	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
HAUL / Hauling	15.0	\$300.95	\$119.85	\$1,013.10	\$0.00	\$216.30	\$1,650.20
HYDR / Hydroseeding	4.0	\$86.53	\$15.98	\$58.37	\$0.00	\$57.18	\$218.05
ONJV / Onsite Job Visit	11.0	\$354.96	\$39.58	\$12.46	\$0.00	\$250.45	\$657.45
PL / Project Layout	3.0	\$132.81	\$8.04	\$5.34	\$0.00	\$101.88	\$248.07
PP / Project Preparation	12.0	\$245.48	\$14.16	\$3.93	\$0.00	\$165.24	\$428.81
SR / Sinkhole repair	50.0	\$1,107.60	\$309.36	\$282.66	\$0.00	\$738.60	\$2,438.22
SVCREQ / Service Request	1.0	\$44.27	\$4.02	\$1.78	\$0.00	\$33.96	\$84.03
2015-599 / Pinewood Circle Sub Total	96.5	\$2,282.83	\$510.99	\$1,377.64	\$0.00	\$1,570.23	\$5,741.68
Grand Total	96.5	\$2,282.83	\$510.99	\$1,377.64	\$0.00	\$1,570.23	\$5,741.68

Before



During



After





Project: Pinewood Circle

Activity: Routine/ Preventive Maintenance














Project #: 2015-599

Township: Port Royal Island

Completed: April 2015

Legend

Drainage Type

-  Access Pipe
-  Bleeder Pipe
-  Channel Pipe
-  Channel
-  Stream
-  Crossline Pipe
-  Driveway Pipe
-  Lateral
-  Lateral Pipe
-  River
-  Road Pipe
-  Roadside
-  Roadside Pipe

0 15 30 60 90 120 Feet

1 inch = 67 feet

Prepared By: BC Stormwater Management Utility
 Date Print: 04/01/2015
 File: C:\project summaries map\Pinewood Circle-2015-599