



Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Rose Island Drive

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Project improved 1,258 L.F. of drainage system. Cleaned out 1,258 L.F. of roadside ditch. Jetted (2) crossline pipes and (4) driveway pipes.

Completion: May-15

2015-574 / Rose Island Drive	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$11.40	\$0.00	\$0.00	\$0.00	\$6.62	\$18.01
CCO / Channel - cleaned out	24.0	\$526.20	\$71.13	\$16.52	\$0.00	\$350.22	\$964.07
DPJT / Driveway Pipe - Jetted	14.0	\$307.08	\$78.12	\$35.49	\$0.00	\$204.45	\$625.14
HAUL / Hauling	26.0	\$562.38	\$207.74	\$129.39	\$0.00	\$374.92	\$1,274.43
ONJV / Onsite Job Visit	11.0	\$398.25	\$39.18	\$21.23	\$0.00	\$297.64	\$756.30
RSDCL / Roadside Ditch - Cleanout	70.0	\$1,537.80	\$253.73	\$52.28	\$0.00	\$1,021.50	\$2,865.31
UTLOC / Utility locates	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
2015-574 / Rose Island Drive Sub Total	146.0	\$3,353.34	\$649.90	\$254.90	\$0.00	\$2,261.96	\$6,520.10

Grand Total	146.0	\$3,353.34	\$649.90	\$254.90	\$0.00	\$2,261.96	\$6,520.10
--------------------	--------------	-------------------	-----------------	-----------------	---------------	-------------------	-------------------

Before



During



After





Cleaned out 1,163
LF of roadside ditch.

Cleaned out 95 LF
of roadside ditch.

Project: Rose Island Road Map 1

Activity: Routine/
Preventive
Maintenance

Project #:
2015-574

Township: St.
Helena Island

Completed:
May 2015

Legend

TYPE

River

Creek/Stream

River/Creek/Marsh BANK

Channel (fka Outfall)

Channel Pipe

Lateral

Lateral Pipe

Roadside

Roadside Pipe

Road Pipe

Crossline Pipe

Driveway Pipe

Access Pipe

Bleeder Pipe



1 inch = 145 feet



Project: Rose Island Road Map 2

Activity: Vacuum Truck

Project #:
2015-574

Township: St.
Helena Island

Completed:
May 2015

Jetted (3) driveway pipes
and (2) crossline pipes.

Jetted (1)
driveway pipe.

Legend

TYPE

- River
- Creek/Stream
- River/Creek/Marsh BANK
- Channel (fka Outfall)
- Channel Pipe
- Lateral
- Lateral Pipe
- Roadside
- Roadside Pipe
- Road Pipe
- Crossline Pipe
- Driveway Pipe
- Access Pipe
- Bleeder Pipe

0 37.5 75 150 225 300
Feet

1 inch = 145 feet

Prepared By: BC Stormwater Management Utility

Date Print: 7/1/15

File: C:/sethdata/projects/projectmaps/Vac/Rose Island Rd 2015-574