



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Fiddler Drive

Activity: Routine/Preventive Maintenance

Duration: 09/26/17-10/20/17

Narrative Description of Project:

Project improved 1,628 L.F. of drainage system. Cleaned out 1,628 L.F. of roadside ditch. Jetted (13) driveway pipes. Hydroseeded for erosion control.

2018-526 / Fiddler Drive	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.90	\$0.00	\$0.00	\$0.00	\$0.00	\$10.90
DPJT / Driveway Pipe - Jetted	30.0	\$668.40	\$130.20	\$95.50	\$0.00	\$430.20	\$1,324.30
HAUL / Hauling	74.5	\$1,617.21	\$692.16	\$347.23	\$0.00	\$266.77	\$2,923.37
HYDR / Hydroseeding	14.0	\$315.79	\$62.52	\$703.23	\$0.00	\$175.38	\$1,256.92
RSDCL / Roadside Ditch - Cleanout	150.0	\$3,109.40	\$838.49	\$170.71	\$0.00	\$1,774.80	\$5,893.40
UTLOC / Utility locates	5.0	\$123.50	\$12.06	\$0.00	\$0.00	\$66.15	\$201.71
2018-526 / Fiddler Drive Sub Total	274.0	\$5,845.20	\$1,735.43	\$1,316.67	\$0.00	\$2,713.30	\$11,610.59
Grand Total	274.0	\$5,845.20	\$1,735.43	\$1,316.67	\$0.00	\$2,713.30	\$11,610.59

(Pictures Not Available)



Project: Fiddler Drive

Activity: Routine/
Preventive
Maintenance

Project #:
2018-526

Township/SW Dist:
Lady's Island/7

Completed:
October 2017

Legend

Drainage Type

- Access Pipe
- Bleeder Pipe
- Channel Pipe
- Channel
- Stream
- Crossline Pipe
- Driveway Pipe
- Lateral
- Lateral Pipe
- River
- Road Pipe
- Roadside
- Roadside Pipe

0 80 160 320 480 640
Feet

1 inch = 350 feet

Prepared By: BC Stormwater Management Utility
Date Print: 03/08/18
File: C:\project summaries map\Fiddler Drive_2018-526