



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Frederick Drive

Activity: Routine/Preventive Maintenance

Duration: 05/22/18-07/10/18

Narrative Description of Project:

Project improved 533 L.F. of drainage system. Cleaned out 533 L.F. of roadside ditch. Jetted (6) driveway pipes.

2018-613 / Frederick Drive	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.90	\$0.00	\$0.00	\$0.00	\$0.00	\$10.90
DPJT / Driveway Pipe - Jetted	20.0	\$445.60	\$383.20	\$65.80	\$0.00	\$286.80	\$1,181.40
HAUL / Hauling	17.0	\$367.55	\$150.78	\$68.70	\$0.00	\$53.26	\$640.29
RSDCL / Roadside Ditch - Cleanout	45.0	\$1,082.40	\$206.22	\$50.02	\$0.00	\$616.35	\$1,954.99
UTLOC / Utility locates	0.5	\$12.35	\$0.00	\$0.00	\$0.00	\$6.62	\$18.97
2018-613 / Frederick Drive Sub Total	83.0	\$1,918.80	\$740.20	\$184.52	\$0.00	\$963.02	\$3,806.54
Grand Total	83.0	\$1,918.80	\$740.20	\$184.52	\$0.00	\$963.02	\$3,806.54

Before



During



After





Project: Frederick Drive

Activity: Routine/ Preventive Maintenance

Project #: 2018-613

Township/SW Dist: Port Royal Island/9

Completed: July 2018

Legend

Drainage Type

- Access Pipe
- Bleeder Pipe
- Channel Pipe
- Channel
- Stream
- Crossline Pipe
- Driveway Pipe
- Lateral
- Lateral Pipe
- River
- Road Pipe
- Roadside
- Roadside Pipe

0 30 60 120 180 240 Feet

1 inch = 130 feet

Prepared By: BC Stormwater Management Utility

Date Print: 09/24/18

File: C:\project summaries map\Frederick Drive_2018-613