



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Buck Point Road

Activity: Routine/Preventive Maintenance

Duration: 07/31/19-08/09/19

Narrative Description of Project:

Project improved 117 L.F. of drainage system. Grubbed, cleared and reconstructed 117 L.F. of workshelf. Cleaned out (1) catch basin. Jetted (1) crossline pipe. Installed rip rap for erosion control.

2020-005 / Buck Point Road

	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	1.0	\$21.79	\$0.00	\$0.00	\$0.00	\$0.00	\$21.79
CLPJT / Crossline Pipe - Jetted	18.0	\$390.90	\$136.56	\$94.92	\$0.00	\$178.20	\$800.58
WSREC / Workshelf - Reconstructed	30.0	\$652.55	\$143.35	\$45.60	\$0.00	\$297.00	\$1,138.50
HAUL / Hauling	10.0	\$229.90	\$141.60	\$457.49	\$0.00	\$0.00	\$828.99
UTLOC / Utility locates	0.5	\$10.90	\$0.00	\$0.00	\$0.00	\$0.00	\$10.90
2020-005 / Buck Point Road Sub Total	59.5	\$1,306.04	\$421.51	\$598.01	\$0.00	\$475.20	\$2,800.75
Grand Total	59.5	\$1,306.04	\$421.51	\$598.01	\$0.00	\$475.20	\$2,800.75

Before



During



After





Project: Buck Point Road

Activity: Routine/
Preventive
Maintenance

Project #:
2020-005

Township/SW Dist:
Bluffton/4

Completed:
August 2019

Legend

Drainage Type

- Access Pipe
- Bleeder Pipe
- Channel Pipe
- Channel
- Stream
- Crossline Pipe
- Driveway Pipe
- Lateral
- Lateral Pipe
- River
- Road Pipe
- Roadside
- Roadside Pipe

0 30 60 120 180 240
Feet

1 inch = 130 feet

Prepared By: BC Stormwater Management Utility
Date Print:09/24/19
File:C:\project summaries map\Buck Point Road_2020-005