



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Fair Road and Riley Road

Activity: Routine/Preventive Maintenance

Duration: 03/18/20-04/16/20

Narrative Description of Project:

Project improved 1,411 L.F. of drainage system. Cleaned out 791 L.F. of channel and 620 L.F. of roadside ditch. Jetted (1) crossline pipe and (4) driveway pipes. Installed rip rap and hydroseeded for erosion control.

2020-037 / Fair Road and Riley Road	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	1.0	\$21.79	\$0.00	\$0.00	\$0.00	\$0.00	\$21.79
CCO / Channel - cleaned out	68.0	\$1,405.80	\$302.30	\$41.25	\$0.00	\$439.62	\$2,188.97
DPJT / Driveway Pipe - Jetted	10.0	\$230.60	\$43.40	\$24.80	\$0.00	\$61.05	\$359.85
HAUL / Hauling	74.0	\$1,690.97	\$1,047.84	\$92.57	\$0.00	\$533.54	\$3,364.92
HYDR / Hydroseeding	54.0	\$1,105.39	\$120.26	\$552.46	\$0.00	\$349.05	\$2,127.16
RSDCL / Roadside Ditch - Cleanout	60.0	\$1,254.20	\$421.32	\$47.03	\$0.00	\$508.80	\$2,231.35
UTLOC / Utility locates	1.0	\$24.70	\$0.00	\$0.00	\$0.00	\$13.23	\$37.93
2020-037 / Fair Road and Riley Road Sub Total	268.0	\$5,733.45	\$1,935.12	\$758.10	\$0.00	\$1,905.29	\$10,331.96
Grand Total	268.0	\$5,733.45	\$1,935.12	\$758.10	\$0.00	\$1,905.29	\$10,331.96

(No Picture Available)



Project: Fair Road and Riley Road

Activity: Routine/
Preventive
Maintenance

Project #:
2020-037

Township/SW Dist:
Port Royal Island/6

Completed:
April 2020

Legend

Drainage Type

- Access Pipe
- Bleeder Pipe
- Channel Pipe
- Channel
- Stream
- Crossline Pipe
- Driveway Pipe
- Lateral
- Lateral Pipe
- River
- Road Pipe
- Roadside
- Roadside Pipe

0 40 80 160 240 320
Feet

1 inch = 170 feet

Prepared By: BC Stormwater Management Utility

Date Print: 05/26/20

File: C:\project summaries map\Fair Road and Riley Road_2020-037