



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Powell Drive Channel

Activity: Routine/Preventive Maintenance

Duration: 01/30/20-03/02/20

Narrative Description of Project:

Project improved 1,530 L.F. of drainage system. Cleaned out 1,139 L.F. of channel and 391 L.F. of roadside ditch. Hydroseeded for erosion control.

2020-028 / Powell Drive Channel

	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	1.5	\$32.69	\$0.00	\$0.00	\$0.00	\$0.00	\$32.69
CCO / Channel - cleaned out	26.0	\$531.86	\$124.78	\$16.00	\$0.00	\$211.68	\$884.32
HAUL / Hauling	37.0	\$839.83	\$523.92	\$70.20	\$0.00	\$216.30	\$1,650.25
HYDR / Hydroseeding	20.0	\$412.05	\$39.86	\$1,159.93	\$0.00	\$66.15	\$1,677.99
RSDCL / Roadside Ditch - Cleanout	110.0	\$2,281.50	\$566.22	\$124.00	\$0.00	\$529.20	\$3,500.92
UTLOC / Utility locates	2.0	\$49.40	\$0.00	\$0.00	\$0.00	\$26.46	\$75.86
2020-028 / Powell Drive Channel Sub Total	196.5	\$4,147.33	\$1,254.78	\$1,370.13	\$0.00	\$1,049.79	\$7,822.02
Grand Total	196.5	\$4,147.33	\$1,254.78	\$1,370.13	\$0.00	\$1,049.79	\$7,822.02

(No Pictures Available)



Project: Powell Drive Channel

Activity: Routine/ Preventive Maintenance














Project #: 2020-028

Township/SW Dist: Port Royal Island/6

Completed: March 2020

Legend

Drainage Type

-  Access Pipe
-  Bleeder Pipe
-  Channel Pipe
-  Channel
-  Stream
-  Crossline Pipe
-  Driveway Pipe
-  Lateral
-  Lateral Pipe
-  River
-  Road Pipe
-  Roadside
-  Roadside Pipe

0 60 120 240 360 480 Feet

1 inch = 250 feet

Prepared By: BC Stormwater Management Utility

Date Print: 04/23/20

File: C:\project summaries map\Powell Drive Channel_2020-028