



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Vineyard Point Road

Activity: Routine/Preventive Maintenance

Duration: 12/15/20-01/28/21

Narrative Description of Project:

This project improved 5,713 L.F. of drainage system. Cleaned out 5,713 L.F. of roadside ditch. Jetted (24) driveway pipes and (3) crossline pipes. Hydroseeded for erosion control.

2021-525 / Vineyard Point Road	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	2.0	\$43.58	\$0.00	\$0.00	\$0.00	\$0.00	\$43.58
DPJT / Driveway Pipe - Jetted	56.0	\$1282.48	\$243.04	\$179.76	\$0.00	\$48.84	\$1754.12
HAUL / Hauling	86.0	\$1,910.42	\$1639.16	\$381.42	\$0.00	\$230.72	\$4,161.72
HYDR / Hydroseeding	32.0	\$651.76	\$69.60	\$944.62	\$0.00	\$309.36	\$1975.34
RSDCL / Roadside Ditch - Cleanout	335.0	\$7071.00	\$1479.48	\$384.24	\$0.00	\$1946.79	\$10,881.51
UTLOC / Utility locates	0.5	\$12.35	\$0.00	\$0.00	\$0.00	\$6.62	\$18.97
2021-525 / Vineyard Point Road Project Sub Total	511.5	\$10,971.59	\$3431.28	\$1890.04	\$0.00	\$2,542.32	\$18,835.24
Grand Total	511.5	\$10,971.59	\$3,431.28	\$1,890.04	\$0.00	\$2,542.32	\$18,835.24

Before



During



After





Project: Vineyard Point Road

Activity: Routine/ Preventive Maintenance

Project #: 2021-525

Township/SW Dist: St. Helena Island/8

Completed: January 2021

Legend

Drainage Type

- Access Pipe
- Bleeder Pipe
- Channel Pipe
- Channel
- Stream
- Crossline Pipe
- Driveway Pipe
- Lateral
- Lateral Pipe
- River
- Road Pipe
- Roadside
- Roadside Pipe

0 85 170 340 510 680
Feet

1 inch = 420 feet

Prepared By: BC Stormwater Management Utility

Date Print: 02/22/21

File: C:\project summaries map\Vineyard Point Road_2021-525