



Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Capehart Circle

Narrative Description of Project:

Project improved 461 L.F. of drainage system. Cleaned out 304 L.F. of roadside ditch and 157 L.F. of outfall ditch. Removed added section from driveway pipe. Jetted (1) crossline pipe and (2) driveway pipes.

Completion: Sep-12

2013-547 / Capehart Circle	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.45	\$0.00	\$0.00	\$0.00	\$6.62	\$17.06
DPJT / Driveway Pipe - Jetted	8.0	\$182.40	\$88.64	\$25.55	\$0.00	\$114.72	\$411.31
HAUL / Hauling	38.5	\$841.23	\$411.95	\$105.38	\$0.00	\$555.17	\$1,913.73
ODCO / Outfall ditch - cleaned out	30.0	\$700.20	\$193.00	\$32.29	\$0.00	\$477.40	\$1,402.89
RSDCL / Roadside Ditch - Cleanout	34.5	\$800.48	\$229.59	\$56.16	\$0.00	\$543.91	\$1,630.14
2013-547 / Capehart Circle	111.5	\$2,534.75	\$923.18	\$219.38	\$0.00	\$1,697.82	\$5,375.13
Sub Total							
Grand Total	111.5	\$2,534.75	\$923.18	\$219.38	\$0.00	\$1,697.82	\$5,375.13

Before



During



After





Project: Capehart Circle Map 1

Activity: Drainage Maintenance

Project #: 2013-547

Township: Port Royal Island

Completed: September 2012

Legend

Drainage Type

-  River
-  Stream
-  Outfall
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Crossline
-  D/W
-  Access
-  Piped
-  Bleeder
-  Parcels

Cleaned out 157 LF of outfall ditch.

CAPEHART CIR

Cleaned out 200 LF of roadside ditch.

Cleaned out 104 LF of roadside ditch.

Removed added section from driveway pipe.

PEHART DR



1 inch = 73 feet

Prepared By: BC Stormwater Management Utility

Date Print: 10/9/12

File: C:/sethdata/projects/projectmaps/Capehart Cir 2013-547 Map1



Project: Capehart Circle Map 2

Activity: Vacuum Truck

Project #: 2013-547

Township: Port Royal Island

Completed: September 2012

Legend

Drainage Type

-  River
-  Stream
-  Outfall
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Crossline
-  D/W
-  Access
-  Piped
-  Bleeder
-  Parcels

Jetted (1) crossline pipe.

CAPEHART CIR

Jetted (2) driveway pipes.

CAPEHART DR



1 inch = 73 feet