



Beaufort County Public Works Stormwater Infrastructure Project Summary

Project Summary: Stroman Lane

Activity: Routine/Preventive Maintenance

Narrative Description of Project:

Project improved 406 L.F. of drainage system. Cleaned out 406 L.F. of roadside ditch. Jetted (2) driveway pipes. Hydroseeded for erosion control.

Completion: Mar-15

2015-605 / Stroman Lane	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.23	\$0.00	\$0.00	\$0.00	\$6.62	\$16.85
DPJT / Driveway Pipe - Jetted	4.0	\$89.36	\$41.84	\$9.45	\$0.00	\$59.82	\$200.47
HAUL / Hauling	10.0	\$192.80	\$79.90	\$21.50	\$0.00	\$144.20	\$438.40
ONJV / Onsite Job Visit	1.0	\$44.27	\$0.00	\$1.78	\$0.00	\$33.96	\$80.01
RSDCL / Roadside Ditch - Cleanout	40.0	\$893.80	\$114.36	\$63.87	\$0.00	\$567.90	\$1,639.93
2015-605 / Stroman Lane Sub Total	55.5	\$1,230.46	\$236.10	\$96.60	\$0.00	\$812.50	\$2,375.66
Grand Total	55.5	\$1,230.46	\$236.10	\$96.60	\$0.00	\$812.50	\$2,375.66

Before



During



After



Project: Stroman Lane Map 1

**Activity: Routine/
Preventive
Maintenance**















**Project #:
2015-605**

**Township: Port
Royal Island**

**Completed:
March 2015**

Legend

TYPE

-  River
-  Creek/Stream
-  River/Creek/Marsh BANK
-  Channel (fka Outfall)
-  Channel Pipe
-  Lateral
-  Lateral Pipe
-  Roadside
-  Roadside Pipe
-  Road Pipe
-  Crossline Pipe
-  Driveway Pipe
-  Access Pipe
-  Bleeder Pipe

Cleaned out 221 LF of roadside ditch. Hydroseeded for erosion control.

Cleaned out 185 LF of roadside ditch. Hydroseeded for erosion control.



1 inch = 83 feet

Project: Stroman Lane Map 2

Activity: Vacuum Truck

Project #: 2015-605

Township: Port Royal Island

Completed: March 2015



Legend

TYPE

- River
- Creek/Stream
- River/Creek/Marsh BANK
- Channel (fka Outfall)
- Channel Pipe
- Lateral
- Lateral Pipe
- Roadside
- Roadside Pipe
- Road Pipe
- Crossline Pipe
- Driveway Pipe
- Access Pipe
- Bleeder Pipe



1 inch = 83 feet