

Beaufort County Public Works Stormwater Infrastructure

Project Summary

Project Summary: Cherry Point Road

Project #: 2011-501 Completed: Aug-10

Narrative Description of Project:

Project improved 3,100 L.F. of drainage system. Cleaned out 3100 L.F. of roadside ditch. Jetted (1) access pipe and (2) crossline pipes. Installed a rip rap spillway for erosion control.

Material Cost, Rental Equipment Summary, and Labor

Material	Unit	Cost/Unit	Qty	Cost		
Rip Rap	ton	\$43.87	3.7	\$163.64		
Filter Blanket Woven	sy	\$0.63	27.8	\$17.50		
Turf Staples	each	\$0.03	20.0	\$0.60		
Pin Flags	each	\$0.06	46.0	\$2.76		
Flagging Tape	roll	\$1.34	0.2	\$0.27		
Water	gallon	\$0.01	1,250	\$12.50		
Diesel	gallon	\$2.71	512.6	\$1,389.15		
Gas	gallon	\$2.48	12.0	\$29.76		
Labor	hours		482.0	\$10,673.37		
Indirect Labor, Services, ar	\$7,491.67					
Total Cost of Materials, R	\$19,781.21					

Note: Labor cost includes the employee's salary plus fringe benefits.

Equipment Cost

Item	Asset	Cost/Hour	Hrs.	Cost
Komatsu Mini Excavator	23000	\$14.90	37.0	\$551.30
JD Loader 444J	23271	\$29.75	1.0	\$29.75
Vacuum Truck	22812	\$22.16	7.0	\$155.12
Dump Trucks		\$13.31	157.0	\$2,089.67
Pickup Trucks		\$4.12	107.0	\$440.84
Total Equipment Cost	\$3,266.68			

Cost/hour excludes fuel cost.

Total Cost: \$23,047.89

Site Photographs

Before



During



After



