

## **Beaufort County Public Works** Stormwater Infrastructure

Project Summary

Project Summary: Forest Field Subdivision - Clydesdale Circle,

Quarter Horse Road and Pony Avenue

Project #: 2010-237 Completed: Jul-10

Narrative Description of Project:

Project improved 4,940 L.F. of drainage system. Grubbed, cleared and cleaned out 120 L.F. of outfall ditch. Cleaned out 4,034 L.F. roadside ditch and 786 L.F. of outfall ditch. Repaired washouts. Jetted (6) crossline pipes, (16) driveway pipes and (2) access pipes. Installed rip rap for erosion control.

## Material Cost, Rental Equipment Summary, and Labor

Material	Unit	Cost/Unit	Qty	Cost
Fill Dirt	ton	\$1.00	31.8	\$31.82
Rip Rap	ton	\$47.08	3.7	\$175.61
FLBC	ton	\$26.55	6.7	\$178.42
Concrete Brick	each	\$0.36	16.0	\$5.76
Type "S" Cement	75 lb bag	\$9.35	0.5	\$4.68
All Purpose Sand	bag	\$3.80	0.5	\$1.90
Marking Paint	each	\$4.44	34.0	\$150.96
Pin Flags	each	\$0.06	26.0	\$1.56
Water	gallon	\$0.01	6,500	\$65.00
Diesel	gallon	\$2.61	552.5	\$1,442.03
Gas	gallon	\$2.54	61.0	\$154.94
Labor	hours		935.5	\$20,876.30
Indirect Labor, Services, and Supplies				\$14,708.69
Total Cost of Materials, Rental Equip., and Labor				\$37,797.65

Note: Labor cost includes the employee's salary plus fringe benefits.

## **Equipment Cost**

Item	Asset No.	Cost/Hour	Hrs.	Cost
Komatsu Mini Excavator	23000	\$14.90	40.0	\$596.00
JD Loader 444J	23271	\$29.75	5.0	\$148.75
JCB Backhoe	22810	\$36.50	48.0	\$1,752.00
Bobcat T300	22847	\$20.10	2.0	\$40.20
Bobcat T320	23388	\$21.00	2.0	\$42.00
Vacuum Truck	22812	\$22.16	19.5	\$432.12
Dump Trucks		\$13.31	232.0	\$3,087.92

Before



Site Photographs

During



After



Forest Field Subdivision - Clydesdale Circle Project Summary Con't


Project #: 2010-237

**Equipment Cost** 

Item	Asset No.	Cost/Hour	Hrs.	Cost
Pickup Trucks		\$4.12	233.0	\$959.96
Total Equipment Cost				\$7,058.95

Cost/hour excludes fuel cost.

Total Cost: \$44,856.60



Before



During



After



