

Beaufort County Public Works Stormwater Infrastructure

Project Summary

Project Summary: Middlefield Circle

Activity: Routine/Preventive Maintenance Duration: 04/12/18-06/26/18

## Narrative Description of Project:


Project improved 9,077 L.F. of drainage system. Removed blockage from flowline. Cleaned out 6,047 L.F. of roadside ditch and 3,030 L.F. of channel. Jetted (4) access pipes, (5) crossline pipes and (6) driveway pipes.

2018-600 / Middlefield Circle	Labor	Labor	Equipment	Material	Contractor	Indirect	Total
	Hours	Cost	Cost	Cost	Cost	Labor	Cost
AUDIT / Audit Project	1.0	\$21.79	\$0.00	\$0.00	\$0.00	\$0.00	\$21.79
CCO / Channel - cleaned out	54.0	\$1,299.32	\$324.50	\$100.14	\$0.00	\$741.16	\$2,465.12
CLPJT / Crossline Pipe - Jetted	10.0	\$222.80	\$191.60	\$77.77	\$0.00	\$143.40	\$635.57
DPJT / Driveway Pipe - Jetted	20.0	\$445.60	\$383.20	\$180.68	\$0.00	\$286.80	\$1,296.28
HAUL / Hauling	91.0	\$1,985.77	\$857.22	\$530.11	\$0.00	\$86.52	\$3,459.62
RB / Remove blockage from flowline	9.0	\$200.49	\$67.97	\$12.55	\$0.00	\$128.79	\$409.80
RSDCL / Roadside Ditch - Cleanout	201.0	\$4,849.28	\$1,343.39	\$329.34	\$0.00	\$2,754.08	\$9,276.09
UTLOC / Utility locates	2.0	\$49.40	\$0.00	\$0.00	\$0.00	\$26.46	\$75.86
2018-600 / Middlefield Circle Sub Total	388.0	\$9,074.45	\$3,167.88	\$1,230.59	\$0.00	\$4,167.21	\$17,640.13
Grand Total	388.0	\$9,074.45	\$3,167.88	\$1,230.59	\$0.00	\$4,167.21	\$17,640.13
Before	During					After	











800 400 600 Feet Date Print:01/08/19 File:C:\project summaries map/Middlefield Circle Map #1 2018-600



0 80 160 320 480 640 Feet

1 inch = 330 feet

Prepared By: BC Stormwater Management Utility Date Print:01/08/19 File:C:\project summaries map/Middlefield Circle Map #2\_2018-600



0 100200 400 600 800 Feet 1 inch = 420 feet

Prepared By: BC Stormwater Management Utility Date Print:01/08/19 File:C:\project summaries map/Middlefield Circle Map #2\_2018-600